

2023 ലെഴ്ചയ - തേവന കാർത്തുലി

മഹാ പരിമാണ സംവർദ്ധന വ്യാപാരത്തിലെ പ്രഗതിയും

**2023 മുൻ്റൊവുതു കാലാഞ്ഞു
പാരിയ അണവിലാൻ അപിവിരുത്തി കരുത്തിട്ടാംകൾ മുൻനേറ്റ്രംകൾ**

Progress of Mega Scale Development Projects

Third Quarter – Year 2023

വ്യാപാരത്തിലെ കലാമനാകരങ്ങൾ ഹാ അടിക്കേശങ്ങൾ ദേശാർത്ഥമേന്നുവും
കരുത്തിട്ട മുകാമൈമത്തുവമും മർഹുമും കൺകാൺിപ്പുത് തിന്നേക്കാൾമും

Department of Project Management and Monitoring

මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල ප්‍රගතිය

2023 වර්ෂය - තෙවන කාර්තුව

සංවර්ධන ආයෝජනයන්හි ප්‍රතිඵල, අපේක්ෂිත කාලය තුළ ජනනය කිරීමේ අරමුණින්, ව්‍යාපෘති කළමනාකරණ හා අධික්ෂණ දෙපාර්තමේන්තුව විසින් මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල ප්‍රගතිය සමාලෝචනය කිරීම තුළින් එහි නිරීක්ෂණ හා යෝග්‍ය නිරදේශ, සුදුසු ප්‍රතිපත්තිමය හා උපායමාර්ගික තීරණ ගැනීම සඳහා කාර්තුමය විශයෙන් අමාත්‍ය මණ්ඩලය වෙත ඉදිරිපත් කෙරේ. ඒ අනුව, එක් එක් රේඛිය අමාත්‍යාංශ විසින් වාර්තා කරන ලද සංවර්ධන ව්‍යාපෘතින්හි කාර්යයසාධන තොරතුරු හා දත්ත මත පදනම්ව සකස් කළ 2023 වර්ෂයේ තෙවන කාර්තුව දක්වා ඇම ව්‍යාපෘතින්හි සමුව්ලිත ප්‍රගතිය මෙම වාර්තාව මගින් ඉදිරිපත් කර ඇත.

ව්‍යාපෘති කළමනාකරණ හා අධික්ෂණ දෙපාර්තමේන්තුව
මුදල, ආර්ථික ස්ථාපිකරණ සහ ජාතික ප්‍රතිපත්ති අමාත්‍යාංශය

හැඳින්වීම

2023 වර්ෂය ආරම්භයේදී පැවති මහා පරිමාණ සංවර්ධන ව්‍යාපෘති 205 න් තෙවන කාර්තුව අවසන් වන විට ව්‍යාපෘති 22 ක සැලසුම් කළ වැඩ අවසන් කර මහජනතාව වෙත ප්‍රතිලාභ ලබා දී ඇත. එමෙන්ම, ව්‍යාපෘති 06 ක ක්‍රියාකාරකම විවිධ හේතුන් මත තාවකාලිකව අත්හිටුවා ඇති අතර, විදේශ ආධාර මත නව මහා පරිමාණ ව්‍යාපෘති 02 ක් ව්‍යාපෘති සමුළුවිජයට එකතු වී ඇත. ඒ අනුව සමාලෝචිත කාර්තුව අවසානය වන විට ව්‍යාපෘති 179ක් ක්‍රියාත්මක මට්ටමේ පැවතිණි. කෙසේ වූවද, විදේශ ගාය වාරික නිදහස් කිරීම අත්හිටුවීම හේතුවෙන් අක්‍රියව පවතින මහා පරිමාණ සංවර්ධන ව්‍යාපෘති 33 හි අපේක්ෂිත නිමැවුමෙන් රටේ ආර්ථික ක්‍රියාකාරකම වර්ධනයට ලැබෙන උපායමාර්ගික වටිනාකම සැලකිල්ලට ගෙන විදේශ අරමුදල් ලැබෙන තෙක් එම වැඩකටසුතු අඛණ්ඩව පවත්වාගෙන යාමට රජය විසින් ප්‍රතිපත්තිමය තීරණයක් ගෙන ඇති බැවින් එම ව්‍යාපෘති සංඛ්‍යාව ක්‍රියාත්මක මට්ටමේ පවතින ව්‍යාපෘති සමුළුවිජය තුළ ඇතුළත් කර ඇත. එමෙන්ම, ආර්ථිකය ක්‍රමයෙන් යථා තත්ත්වයට පත්වීමෙන් පසු තැවත ආරම්භ කිරීම සඳහා අත්හිටුවීමට ප්‍රතිපත්තිමය තීරණයක් ලබා දී ඇති තවත් ව්‍යාපෘති 20 ක අරඹ වශයෙන් සිදුකර ඇති ක්‍රියාකාරකම මහජනතාවට අවහිරයක් නොවන ලෙස ආරක්ෂිතව පියවර ගැනීම තවදුරටත් සිදු වන බැවින්, එම ව්‍යාපෘති සංඛ්‍යාව ද මෙම ව්‍යාපෘති සමුළුවිජය තුළ අන්තර්ගත වේ.

කෙසේවූවද, වර්තමාන අයහපත් ගෝලීය ආර්ථික තත්ත්වය හමුවේ ජාත්‍යන්තර ගාය දෙන ආයතන විසින් ගාය ලබා දීම අවම විය හැකි බැවින්, අපේක්ෂිත ආර්ථික වර්ධනයට වැඩි වශයෙන් සභාය විය හැකි දැනට ක්‍රියාත්මක මහා පරිමාණ සංවර්ධන ව්‍යාපෘති කාර්යක්ෂම පිරිවැය පාලනයක් තුළ හැකි ඉක්මනින් නිම කිරීම තුළින් හිතකර ආයෝජන වාතාවරණයක් උදෙසා වර්ධනය කළ යුතු රටේ යටිතල පහසුකම් පදනම තවදුරටත් පුළුල් කිරීමත් සිදු වන බව නිරීක්ෂණය කෙරේ.

2023 තෙවන කාර්තුව අවසානය දක්වා වූ මූල්‍ය උපයෝජනය

2023 වර්ෂයේ ක්‍රියාත්මක මහා පරිමාණ සංවර්ධන ව්‍යාපෘති 207 සඳහා වෙන් කරන ලද ප්‍රතිපාදනය දැන වශයෙන් රු. බ්ලියන 692 කි. තෙවන කාර්තුව අවසාන වන විට එසින් රු. බ්ලියන 431ක් උපයෝජනය කිරීමට සැලසුම් කළ ද, තත්‍ය වියදම ලෙස වාර්තා වන්නේ රු. බ්ලියන 239 ක් හෙවත් මූල්‍ය ඉලක්කයෙන් 55%ක් පමණි. දැනට ගාය වාරික නිදහස් කිරීම අත්හිටුවා ඇති ව්‍යාපෘති 33 ක් වෙනුවෙන් ගෙවීම කිරීමට ඇති රු. බ්ලියන 31 ක පමණ වටිනාකමකින් යුතු බිල්පත් ද නිරුවුල් කළ විට, සත්‍ය මූල්‍ය ප්‍රගතිය උපයෝජන ඉලක්කයෙන් 63%ක් පමණ වනු ඇත. තවද, ගාය වාරික නිදහස් කිරීම අත්හිටුවා ඇතත්, එම අදාළ ව්‍යාපෘති සඳහා ප්‍රතිපාරශවීය දේශීය අරමුදල් වෙන් කර ඇති බැවින් මෙන් ම ඇතැම් ව්‍යාපෘතිවල ප්‍රතිපුරණය කිරීමේ පදනම මත දේශීය අරමුදල් මගින් වියදම දැරීමට එකඟ වී ඇති බැවින් එම ව්‍යාපෘතිවල ද රු. බ්ලියන 10ක පමණ වියදමක් වාර්තා වී ඇති බව

නිරීක්ෂණය වේ. කෙසේ වුවද, සමස්තයක් ලෙස වාර්තාවන පසුගාමී මූල්‍ය ප්‍රගතිය, ව්‍යාපෘතිවල හොතික කාර්යසාධනයට ද පසුව බලපා ඇති බව අනාවරණය වේ.

වගුව 01: මූල්‍යනය අනුව මහා පරිමාණ ව්‍යාපෘති වර්ගීකරණය හා ප්‍රගතිය

මූල්‍යන මූලාශ්‍ය	ව්‍යාපෘති ගණන	2023 ප්‍රතිඵාන රු.ල.බ.	2023.09.30 දිනට		
			සත්‍ය වියදම රු.ල.බ.	මූල්‍ය ප්‍රගතිය (%)	අකැත් බල්පත් රු.ල.බ.
දේශීය අරමුදල්	86	157.3	81.2	52	8.6
දේශීය ණය	05	7.7	0.5	6	2.5
විදේශීය ණය	99	513.6	155.2	30	51.9
විදේශීය පළාන	17	14.7	2.1	14	0.6
එකතුව	207	692.3	239.0	35	63.6

හොතික ප්‍රගතිය

සංවර්ධන ව්‍යාපෘතිවල සමාලෝචිත කාර්තුවෙහි හොතික ප්‍රගතිය, සමුව්විත හොතික ප්‍රගතිය, ව්‍යාපෘති කාල කළමනාකරණය, මූල්‍ය කළමනාකරණය, අවධානම/ගැටුව හඳුනා ගැනීම සහ නිරාකරණයට ගෙන ඇති ක්‍රියාමාර්ග යනා දී කරුණු විශේෂණය කර කාණ්ඩ ගත කර ව්‍යාපෘති කාර්යය සාධනය සඳහා වර්ණ කේත ලබා දී ඇත. රේඛීය අමාත්‍යාංශ අනුව මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල 2023 වර්ෂයේ තෙවන කාර්තුව අවසන් වන විට පැවති ප්‍රගතිය ඇමුණුම - A හි දක්වා ඇති අතර එහි සාරාංශය පහත දක්වා ඇත.

වගුව 02: ප්‍රගතිය කාණ්ඩ අනුව ව්‍යාපෘති වර්ගීකරණය

ප්‍රගති කාණ්ඩය	වරුණ කේතය	ව්‍යාපෘති ගණන
2023 වර්ෂයේ වැඩ අවසන් කළ		22
ඉතා සාර්ථකව ක්‍රියාත්මක වන		06
හොඳුන් ක්‍රියාත්මක වන		09
මැදිහත්වීම් තුළින් අපේක්ෂිත ප්‍රගතිය අත්කරගත හැකි		17
විශේෂ අවධානය යොමුවිය යුතු		37
නීරණාත්මක ව්‍යාපෘති		57
විදේශ අරමුදල් තාවකාලිකව අත්හිටුවා ඇති		33
පසුව ආරම්භ කරන තෙක් ක්‍රියාකාරකම් ආරක්ෂිතව නිම කරමින් පවතින		20
තාවකාලිකව අත්හිටුවා ඇති ව්‍යාපෘති		06

මෙතෙක් පැවති බාධාවන් වූ ආනයන සීමා, ඉන්ධන හිඟය, අමුදවා හිඟය, විදුලි කප්පාදුව මෙන් ම විදේශ විනිමය සීමාවන් ලිභිල් කර ව්‍යාපෘති ක්‍රියාත්මක කිරීම සඳහා හිතකර වාතාවරණයක් නිරමාණය වුවද, සමස්තයක් වගයෙන් සමාලෝචිත කාර්තුව තුළ ද මහා පරිමාණ ව්‍යාපෘතිවල හොතික ප්‍රගතියෙහි අපේක්ෂා කළ පරිදි ප්‍රගතියක් අත්කර ගෙන නොමැති බව නිරික්ෂණය කෙරේ. සමාලෝචිත කාර්තුව තුළ 1%කටත් හොතික ප්‍රගතියක් අත්කර නොගත් ව්‍යාපෘති 76ක් (42%) වන අතර එයින් ව්‍යාපෘති 42කම ප්‍රගතිය ගුනා වේ. පුරුව කාර්තුව හා සස්දන විට මෙම ප්‍රගතිය ධනාත්මක තත්ත්වයකි. කෙසේවුවද, මෙම ව්‍යාපෘති 76 තුළ විදේශ තුළ අරමුදල් සම්පාදනය කරනු ලබන ව්‍යාපෘති 41ක් වේ. මෙහි විශේෂ අවධානයට යොමු කළ යුතු කරුණ වන්නේ අරමුදල් සම්පාදනය අත්හිටුවා නොමැති වුවන් ව්‍යාපෘති 12කම හොතික ප්‍රගතිය 1%කටත් වඩා අඩුව පැවතීමයි.

සමාලෝචිත කාර්තුව තුළ 1%කටත් ප්‍රගතියක් නොපැවති දේශීය අරමුදල්වලින් ක්‍රියාත්මක වන ව්‍යාපෘති 35ක් පැවතිනි. එයින් ව්‍යාපෘති 12ක් ම පසුව ආරම්භ කරන තෙක් ක්‍රියාකාරකම් ආරක්ෂිතව නිම කිරීම සඳහා “මහා පරිමාණ සංවර්ධන ව්‍යාපෘති නැවත-තුමෝපායකරණ හා වේගවත් කිරීමේ කමිටුව” මගින් තීරණ ලබා දුන් ව්‍යාපෘති වේ. කෙසේවුවද, සමාලෝචිත කාර්තුව තුළ අක්මුදල් සම්පාදනයේ ප්‍රමාදයක් සිදු වී ඇති බවට එර්තා වී නොමැති බව නිරික්ෂණය වන බැවින් දේශීය අරමුදලින් ක්‍රියාත්මක වන ඉතිරි ව්‍යාපෘති 23හි ඉතා යුරුවල කාර්යසාධනය සම්බන්ධයෙන් විශේෂ අවධානය යොමු කළ යුතුය.

සමාලෝචිත කාර්තුව අවසන්වන විට ව්‍යාපෘති 38කට අයන් කොන්ත්‍රාත්තු 244ක් අත්හිටුවා ඇත. මේ අනුරින් හිමිකම ඉල්ලීම් ඉදිරිපත් විය හැකි ලෙස හඳුනාගෙන ඇත්තේ කොන්ත්‍රාත් 26 ක පමණි. එම සංඛ්‍යාවන් මේ වන විටන් කොන්ත්‍රාත් 12 කට අභාව රැ.මිලියන 2,371ක හිමිකම ඉල්ලීම් ඉදිරිපත් කර ඇත. මේ හැර, මෙතෙක් හිමිකම ඉල්ලීම් ඉදිරිපත් කර නොමැති කොන්ත්‍රාත් 14 තුළ ඇමෙරිකානු බොලර්වලින් පියවිය යුතු කොන්ත්‍රාත් 02 ක් පවතී.

වගුව 03 - ව්‍යාපෘතිවල අත්හිටුව කොන්ත්‍රාත් පිළිබඳ තොරතුරු

විස්තරය	කොන්ත්‍රාත් ගණන
රේඛීය අමාත්‍යාංශය විසින් තාවකාලිකව අත්හිටුවූ	11
කොන්ත්‍රාත්කරු විසින් තාවකාලිකව අත්හිටුවූ	143
රේඛීය අමාත්‍යාංශය විසින් කොන්ත්‍රාත්තුව අවසන් කළ	51
කොන්ත්‍රාත්කරු විසින් කොන්ත්‍රාත්තුව අවසන් කළ	15
අනොෂ්‍ය එකඟතාවයෙන් කොන්ත්‍රාත්තුව අවසන් කළ	24
එකතුව	244

අරුබුදකාරී ආර්ථික තත්ත්වය තුළ සිදු වූ අමුදවා මිල ඉහලයාම හේතුවෙන් වැඩිවූ කොන්ත්‍රාත් පිරිවැය සම්බන්ධයෙන් දිගින් දිගටම අනුමැතිය සඳහා ඉල්ලීම ඉදිරිපත් වෙතින් පවතී. මේ සඳහා හඳුන්වා දී ඇති ක්‍රියාමාර්ග හා ක්‍රමවේදයන් හාවතා නොකිරීම තුළ කොන්ත්‍රාත් වැඩවල මන්දගාමී ස්වරුපයක් දක්නට ඇති බව ද නිරික්ෂණය කෙරේ. මෙවතින් තත්ත්වයන් තුළ ව්‍යාපෘතින්හි එකඟ වූ කාලසීමාව ඉක්මවා අමතර කාලයක් ලබාගැනීම බහුල වී ඇති බවත් අතැම ව්‍යාපෘති කාල දිගු සඳහා අනුමැතියක් ලබා ගැනීමකින් තොරව ක්‍රියාත්මක වන බවත් පැහැදිලි වේ. එහි ප්‍රතිඵලයක් වගයෙන් අප්ක්ෂිත ප්‍රතිලාභ ජනතාවට ලැබීම තවදුරටත් ප්‍රමාද වන බව ද නිරික්ෂණය වේ.

වගුව 04 : සංවර්ධන ව්‍යාපෘති සඳහා ලබා ගත් කාල දිගු

කාල දිගු ප්‍රමාණය	මාස 12 ට අඩු	මාස 12-24	මාස 25-35	මාස 36-48	මාස 48 ට වැඩි
ව්‍යාපෘති සංඛ්‍යාව	07	35	23	14	19

සංවර්ධන ව්‍යාපෘතිවල නිමැවුම් ජනිත කිරීම සඳහා එම ව්‍යාපෘති අනුමැතියේදී ලබා දෙන කාල සීමාව නිරන්තරයෙන්ම ඉක්මවා යන බව නිරික්ෂණය වන අතර, ඒ අනුව, අප්ක්ෂිත ප්‍රතිලාභ මත පදනම් ව සිදු කරන ලද ආර්ථික සැලසුම් අසාර්ථක වී ඇති බව නිරික්ෂණය වේ. ව්‍යාපෘති 98 කම නිමැවුම් ජනනය කිරීමට එකඟ වූ කාල සීමාව ඉක්මවා ඇත. එලෙස කාල දිගු ලබා ගත් ව්‍යාපෘති අතරින් 20% ක් වසර 04 කටත් වඩා අමතර කාලයක් ලබා ගෙන ඇත.

වගු අංක 05 : 2023 වර්ෂය තුළ නිම කිරීමට සැලසුම් කළ ව්‍යාපෘතින්හි වර්තමාන ප්‍රගතිය

ප්‍රගති මට්ටම (%)	100	99-90	89-80	79-70	69-60	59-50	49-40	40 ට අඩු
ව්‍යාපෘති සංඛ්‍යාව	22	34	13	13	07	05	05	20

විශේෂයෙන්ම, 2020, 2021, 2022 හා 2023 වර්ෂයන්හි සියලු ක්‍රියාකාරකම් නිම කර අවසන් ප්‍රතිලාභ ජනතාව වෙත ලබා දිය යුතුව තිබූ ව්‍යාපෘති 119කින් මේ වන විට සත්‍ය වගයෙන්ම වැඩි අවසන් වී ඇත්තේ ව්‍යාපෘති 22 ක පමණි. මේ වන විටත් ක්‍රියාකාරකම් නිම කළ නොහැකි වූ ව්‍යාපෘති 97 අතුරින් හෝතික ප්‍රගතිය 80 % ඉක්මවා ඇති ව්‍යාපෘති 47 ක් වන අතර, එයින් ව්‍යාපෘති 36 කම මේ වන විටත් නොවිස්සුණ ගැටළ පවතී. මේ අතුරින්ද, ව්‍යාපෘති 08 ක ගැටළව වන්නේ විදේශ අරමුදල් සම්පාදනය තාවකාලීකව අත්හිටුවා තිබීමයි. පවතින ආර්ථික අරුබුදය හමුවේ විශේෂයෙන් අධ්‍යාපන, සෞඛ්‍ය, වාරිමාර්ග හා ජලසම්පාදන වැනි ක්ෂේත්‍ර හරහා ජනතාවට සංස්ක්‍රීත ප්‍රතිලාභ ලබා දෙන අනෙකුත් ව්‍යාපෘති 28 තුළ පවතින ගැටළ අභ්‍යල රේඛීය අමාත්‍යාංශයේ සංස්ක්‍රීත මැදිහත්වීමෙන් විසඳා ගත හැකි බැවින්, ඒ සඳහා අවශ්‍ය පියවර ගෙන මෙම ව්‍යාපෘති ක්විත්තින් නිම කිරීම අත්‍යවශ්‍ය බව නිරික්ෂණය කෙරේ.

සංචර්ධන ව්‍යාපෘති වලින් අපේක්ෂිත නිමවුම් හා ප්‍රතිලාභ

මෙරට අර්බුදකාරී ආර්ථික තත්ත්වය හමුවේ උද්ගත වූ බලපෑම් මත බොහෝ ප්‍රාග්ධන මූල්‍යයන ක්‍රියාකාරකම සීමා කිරීමට සිදු වීම හේතුවෙන් සංචර්ධන ව්‍යාපෘතිවලින් ආරම්භයේදී සැලසුම් කළ අරමුණු වෙත ලාභ වීම අසිරි වී ඇති අතර, අපේක්ෂිත ප්‍රතිඵල මහජනතාවට ලබා දීම ද දිර්ස වශයෙන් ප්‍රමාද වී ඇත. විවිධ ක්ෂේත්‍රයන් ආවරණය වන පරිදි ක්‍රියාත්මක වන ව්‍යාපෘති 207 කින් සමන්විත මහා පරිමාණ සංචර්ධන ව්‍යාපෘති සමුවුණු තුළින් ආර්ථික හා සමාජයයේ සංචර්ධනයට ඉවහල් වන නිමවුම් හා ප්‍රතිලාභ කාලීනව ජනනය කිරීම අපේක්ෂා කරනු ලබන අතර, එසේ අපේක්ෂිත නිමවුම් හා මේ දක්වා වන තත්‍ය නිමවුම වගු අංක 06 මගින් දක්වා ඇත.

වගුව 06 : ව්‍යාපක්වලින් අභේක්ෂිත නිමැවුම්

නිමැවුම	මිනුම් ඒකක	ඉලක්කය	නිම කිරීමේ මට්ටම	නිමැවුම	මිනුම් ඒකක	ඉලක්කය	නිම කිරීමේ මට්ටම
ඉදි කරන ලද අධිකාරී මාර්ග	කි.මි	74	0	ඉදි කරන ලද මහාමාර්ග	සංඛ්‍යාව	20,187	14,465
ඉදි කරන ලද මහාමාර්ග	කි.මි	1.2	1.2	ග්‍රාමීය ප්‍රජාව සඳහා නව නිවාස	සංඛ්‍යාව	29,239	5,284
පිළිසෙකර කරන ලද මහාමාර්ග	කි.මි	657	404	ආපදා වින්දිනයින් සඳහා නව නිවාස ඒකක	සංඛ්‍යාව	5,025	2,041
ඉදි කරන ලද ග්‍රාමීය මාර්ග	කි.මි	757	418	ඉදි කරන ලද නව වතු නිවාස	සංඛ්‍යාව	4000	3846
ඉදි කරන ලද පාලම්	සංඛ්‍යාව	224	52	නැවත පදිංචි කරන ලද නිවාස ඒකක	සංඛ්‍යාව	2,490	122
ඉදි කරන ලද ගුවන් පාලම්	සංඛ්‍යාව	5	0	කුඩා පරිමාණ ව්‍යාවසායක නෑස (SMEs)	සංඛ්‍යාව	71,733	42,972
මිලදී ගත් බස්රථ	සංඛ්‍යාව	508	500	සපයන ලද රෝහල් ඇඳන්	සංඛ්‍යාව	4,940	1,000
සංවර්ධනය කරන ලද වරාය පර්යන්ත	සංඛ්‍යාව	1	0	සපයන ලද රෝහල් තිලන්රථ	සංඛ්‍යාව	135	60
වැඩි දියුණු කරන ලද ගුවන් තොටුපළවල්	සංඛ්‍යාව	2	0	ස්ථාපිත වකුග්‍රී කාන්ත්‍ය පෙරිමේ ඒකක	සංඛ්‍යාව	84	13
වැඩි දියුණු කරන ලද බලශක්නී උත්පාදන ධාරිතාවය	මෙගා වෛව	188.2	0	ඉදිකරන ලද රෝහල් ගොඩනැගිලි	සංඛ්‍යාව	1,040	623
ග්‍රාමීය විදුලි යෝජනා ක්‍රම	සංඛ්‍යාව	3	3	ඉදි කරන ලද විවෘත පිළිකා ප්‍රතිකාර ඒකක	සංඛ්‍යාව	03	0
නව විදුලි බලාගාර	සංඛ්‍යාව	6	1	ඉදි කරන ලද නව හඳුස් ප්‍රතිකාර ඒකක	සංඛ්‍යාව	91	1
නව ජල යබදානා	සංඛ්‍යාව	652,159	147,133	ඉදි කරන ලද ප්‍රධාන ජලාශ	සංඛ්‍යාව	13	3
ස්ථාපිත නාගරික ග්‍රාමීය ජලසම්පාදන යෝජනා ක්‍රම	සංඛ්‍යාව	178	128	ඉදි කරන ලද මධ්‍ය හා කුඩා පරිමාණ වැවි	සංඛ්‍යාව	3,159	957
ස්ථාපිත අපරාල ප්‍රවිත්තාගාර සහ පොම්පාගාර	සංඛ්‍යාව	70	22	ප්‍රතිසංස්කරණය කළ මධ්‍ය හා කුඩා වැවි	සංඛ්‍යාව	1,863	187
නව මලාපවහන සම්බන්ධතා	සංඛ්‍යාව	49,093	3,769	නැවත වගා කළ නේ ඉඩම්	හෙක්වයාර	4,502	2,753
ජල පිරිපහදුකරණ ඒකක	සංඛ්‍යාව	19	2	නැවත වගා කළ රබර ඉඩම්	හෙක්වයාර	3,000	3,446
සන අපද්‍රව්‍ය ඒකක	සංඛ්‍යාව	1	1	ඉදි කරන ලද අලිවැට	කි.මි.	2,875	335
නව පාසල් ගොඩනැගිලි	සංඛ්‍යාව	187	15	ඉදිකරන ලද රජයේ නිලනිවාස	සංඛ්‍යාව	158	70
ඉදිකර කරන ලද කුඩා සංකීරණ / කුඩාගාර / ධාවනපාල	සංඛ්‍යාව	21	12	ඉදිකරන ලද පොදු සනීපාරක්ෂක ඒකක	සංඛ්‍යාව	5,857	3,166
ඉදිකරන / ප්‍රතිසංස්කරණය කරන ලද මූල්‍ය මාර්ගය සංවර්ධන මධ්‍යස්ථාන / සම්පත් මධ්‍යස්ථාන	සංඛ්‍යාව	399	345	ඉදිකරන ලද පොදු ලිං	සංඛ්‍යාව	2,215	568
ඉදිකරන ලද රසායනාගාර මධ්‍යස්ථාන	සංඛ්‍යාව	220	9	ශ්‍රී ලංප්පොලවල් ප්‍රාථමික උප පොළවල්	සංඛ්‍යාව	25	16

ගැටළු සහ විසඳුම්

අර්බුදකාරී තත්ත්වයන් හින වී ඇතත්, සමස්ථයක් ලෙස ගත් කළ මෙම වසරේ පසුගිය කාර්තුවල සංවර්ධන ව්‍යාපෘතින්හි කාර්ය සාධනයෙහි සැලකිය යුතු වර්ධනයක් පෙන්වුම් නොකරයි. අමාත්‍යාංශ මට්ටමින් විසඳා ගත නොහැකි වූ හා සම්බන්ධිකරණයක් අවශ්‍ය වූ සංවර්ධන ව්‍යාපෘති 130 ක පමණ ගැටළු නිරාකරණය සඳහා අවශ්‍ය අවස්ථාවල ජාතික මෙහෙයුම් මැදිරියේ මැදිහත්වීම මගින් එම ව්‍යාපෘතිවල සුම්මත ක්‍රියාකාරිත්වය තහවුරු කර ඇත. මේ හැර, මෙම ගැටළු නිරාකරණය සඳහා අමාත්‍යාංශ මට්ටමින් සිදු විය යුතු සංජුරු මැදිහත් විම තවදුරටත් ගක්තිමත් විය යුතු බව නිරික්ෂණය කෙරේ. ව්‍යාපෘති කාර්ය සාධනයට බලපා ඇති ගැටළු සම්බන්ධයෙන් වාර්තා කරන ලද නොරතුරු වගු අංක 07න් පෙන්වුම් කෙරේ.

වගුව 07 - ව්‍යාපෘති ක්‍රියාකාරිත්වයට බලපා ඇති නොවිසඳුනු ගැටළු

ගැටළුව	ව්‍යාපෘති සංඛ්‍යාව
තෙවන පාර්ශ්වීය අනුමැතින් ලැබේමේ ප්‍රමාදයන්	29
ඉඩම් අත්පත් කර ගැනීමේ ප්‍රමාදයන්	04
කොන්ත්‍රාත්කරුවන්ගේ උණ කාර්යසාධනය	33
ඉදිකිරීම් අමුද්‍රව්‍ය මිල ඉහළ යාම	32
ප්‍රසම්පාදන ආශ්‍රිත ගැටළු	16
මුල්‍ය ප්‍රතිපාදන සහ අශ්‍රිම ලැබේමේ ප්‍රමාදයන්	53
විෂය පථය වෙනස්වීම්	15
විදේශ තේරු වාරික නිදහස්කිරීම අත්හිටුවීම්	33

නිර්දේශ

මහා පරිමාණ සංවර්ධන ව්‍යාපෘති සමුළුවය තුළ ඇතුළත් ක්‍රියාත්මක මට්ටමේ පවතින ව්‍යාපෘති සියල්ලම 2027 වර්ෂය වන විට වැඩ අවසන් කර ඒවායින් අපේක්ෂිත ප්‍රතිලාභ ජනතාව වෙත කඩිනමින් ලබා දිය යුතුය. එසේ වූවත්, එම ව්‍යාපෘතිවල වර්තමාන කාර්යසාධනය, ඉතිරිව ඇති ක්‍රියාකාරකම්, සුම්මව ක්‍රියාත්මක කිරීම සඳහා පවතින නිතකර ආර්ථික සාධක මෙන්ම ක්‍රියාත්මක කරන ආයතනවල කැපවීම සැලකීමේදී මෙම ප්‍රතිලාභ සැලසුම් කළ පරිදි ලබා දෙනැයි විශ්වාස කළ නොහැක. එබැවින්, මෙම අර්බුදකාරී අවස්ථාවේදී දේශීය අරමුදලින් ක්‍රියාත්මක වන මහා පරිමාණ ව්‍යාපෘති සියල්ල ප්‍රතිඵාශීලික තුළින් නව ආර්ථික අභියෝග ජයගැනීමට හැකිවන පරිදි ප්‍රමුඛතාව අනුව ප්‍රතිඵාශීලික ගත කිරීමට නිර්දේශ කෙරේ.

பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களின் முன்னேற்றம்

2023 ம் வருடம் - முன்றாவது காலாண்டு

அபிவிருத்தி முதலீடுகளின் பெறுபேற்றை எதிர்பார்க்கப்படும் காலத்தினுள் உருவாக்கிக்கொள்ளும் குறிக்கோளுடன், கருத்திட்ட முகாமைத்துவம் மற்றும் கண்காணிப்புத் திணைக்களத்தினால் பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களின் முன்னேற்றங்களை மீண்டும் செய்வதனாடாக எழுந்த அவதானிப்புக்கள் மற்றும் பொருத்தமான பரிந்துரைகள், பொருத்தமான கொள்கை ரீதியான மற்றும் தந்திரோபாய தீர்மானமெடுத்தலுக்காக காலாண்டு அடிப்படையில் அமைச்சரவைக்கு சமர்ப்பிக்கப்படுகிறது. அதற்கமைய, ஒவ்வொரு நிரல் அமைச்சக்களிலிருந்தும் அறிக்கையிடப்பட்ட அபிவிருத்தி கருத்திட்டங்களின் செயற்றிறன் பற்றிய தகவல்கள் மற்றும் தரவுகளின் அடிப்படையில் தயாரிக்கப்பட்ட 2023ம் வருடத்தின் முன்றாவது காலாண்டு வரையான அக்கருத்திட்டங்களின் திரண்ட முன்னேற்றமானது இவ் அறிக்கையினாடாக சமர்ப்பிக்கப்படுகின்றது.

கருத்திட்ட முகாமைத்துவம் மற்றும் கண்காணிப்புத் திணைக்களம் நிதி, பொருளாதார உறுதிப்பாடு மற்றும் தேசிய கொள்கை அமைச்சு

அறிமுகம்

2023ம் வருடத்தின் ஆரம்பத்தில் காணப்பட்ட பாரிய அளவிலான 205 அபிவிருத்தி கருத்திட்டங்களில் மூன்றாவது காலாண்டு இறுதியாகும் போது 22 கருத்திட்டங்களின் திட்டமிடப்பட்ட வேலைகள் நிறைவு செய்யப்பட்டு பொது மக்களுக்கு அதன் பெறுபேறுகள் வழங்கப்பட்டுள்ளது. மேலும், 06 கருத்திட்டங்களின் செயற்பாடுகள் பல்வேறு காரணங்கள் காரணமாக தற்காலிகமாக இடைநிறுத்தப்பட்டுள்ளதுடன், வெளிநாட்டு நிதியுதவியில் புதிய பாரிய அளவிலான கருத்திட்டங்கள் 02 கருத்திட்ட தொகுப்பிற்குள் சேர்ந்துள்ளன. அதற்கமைய ஆய்வு செய்யப்படும் காலாண்டின் இறுதியாகும் போது 179 கருத்திட்டங்கள் செயற்படுத்தப்படும் கட்டங்களில் காணப்படுகின்றன. எவ்வாறாயினும், வெளிநாட்டு கடன் தவணையை விடுவிப்பது நிறுத்தப்பட்டுள்ள காரணத்தினால் செயற்படுத்தப்படாமல் காணப்படும் பாரிய அளவிலான 33 அபிவிருத்தி கருத்திட்டங்கள் எதிர்பார்க்கப்பட்ட வெளியீட்டினால் நாட்டின் பொருளாதார செயற்பாட்டு வளர்ச்சிக்கு கிடைக்கும் தந்திரோபாய பெறுமதியை கவனத்தில் கொண்டு வெளிநாட்டு நிதி உதவி கிடைக்கும் வரை அச் செயற்பாடுகளை தொடர்ந்தும் நடாத்திச் செல்வதற்கு அரசினால் கொள்கை ரீதியான தீர்மானம் எடுக்கப்பட்டுள்ளதனால் அக்கருத்திட்டங்கள் செயற்பாட்டு கட்டங்களில் காணப்படும் கருத்திட்டங்களின் தொகையினுள் உள்ளடக்கப்பட்டுள்ளன. அதே போன்று, பொருளாதாரம் முறையாக வழமையான நிலையை அடைந்த பின்னர் மீண்டும் ஆரம்பிப்பதற்காக இடை நிறுத்தப்படுவதற்கு கொள்கை ரீதியான தீர்மானம் எடுக்கப்பட்டுள்ள மேலும் 20 கருத்திட்டங்கள் அரைவாசியளவில் மேற்கொள்ளப்பட்டுள்ள செயற்பாடுகள் பொது மக்களுக்கு இடையூறாக இல்லாதிருப்பதற்காக பாதுகாப்பான நடவடிக்கைகள் எடுக்கப்படுவது மேலும் நடைபெறுவதனால் அக்கருத்திட்டங்களின் தொகை இக்கருத்திட்ட தொகையினுள் உள்ளடக்கப்பட்டுள்ளன.

எவ்வாறாயினும், தற்போதைய பாதகமான உலகளாவிய பொருளாதார நிலைமையினால் சர்வதேச கடன் கொடுனர்களினால் கடன் வழங்குவது குறைவடைந்துள்ளமையினால், தற்பொழுது செயற்படுத்தப்பட்டுவரும் எதிர்பார்க்கப்படும் பொருளாதார வளர்ச்சிக்கு அதிகளவில் உறுதுணையாக இருக்கக் கூடிய பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களை விணைத்திற்னான செலவுக் கட்டுப்பாட்டினுள் முடிந்தளவு விரைவில் நிறைவு செய்வதன் மூலம் சாதகமான முதலீட்டுச் சூழலுக்காக மேம்படுத்தப்பட வேண்டிய நாட்டின் உட்கட்டமைப்புத் வசதிகளின் அடிப்படை மேலும் விரிவுபடுத்தப்படுவதும் அவதானிக்கப்படுகிறது.

2023 மூன்றாவது காலாண்டு வரைக்குமான நிதி பயன்பாடு

2023 ஆம் ஆண்டில் செயற்படுத்தப்படும் பாரிய அளவிலான 207 அபிவிருத்திக் கருத்திட்டங்களுக்கு ஒதுக்கப்பட்ட ஒதுக்கீடு அண்ணளவாக ரூ. 692 பில்லியன் ஆகும். மூன்றாவது காலாண்டு இறுதியாகும் போது அவற்றுள் ரூ. 431 பில்லியனை பயன்படுத்துவதற்கு திட்டமிடப்பட்டிருந்தாலும், உண்மைச் செலவினமாக அறிக்கையிடப்பட்டுள்ளது ரூ. 239 பில்லியன் அதாவது நிதி பயன்பாட்டு இலக்கில் 55% மட்டுமேயாகும். தற்பொழுது கடன் தவணை விடுவிப்பது நிறுத்தப்பட்டுள்ள 33 கருத்திட்டங்களுக்காக செலுத்தப்பட வேண்டியள் ரூ. 31 பில்லியன் பெறுமதியான பட்டியல் செலுத்தப்படுமாயின், உண்மையான நிதி முன்னேற்றம் பயன்பாட்டு இலக்கில் 63% ஆக இருக்கும். மேலும். கடன் தவணையை விடுவிப்பது நிறுத்தப்பட்டிருந்தாலும்,

அவ் உரிய கருத்திட்டங்களுக்காக நேராத்த உள்ளாட்டு நிதி ஒதுக்கிடப்பட்டுள்ளதை போன்றே சில கருத்திட்டங்களில் திருப்பிச் செலுத்துதல் அடிப்படையில் உள்ளாட்டு நிதி ஒதுக்கீட்டினாடாக செலவுகளை மேற்கொள்வதற்கு இணங்கப்பட்டுள்ளதனால் அக் கருட்டங்களில் சுமார் ரூ. 10 பில்லியன் செலவு அறிக்கையிடப்பட்டுள்ளமை அவதானிக்கப்படுகிறது. எவ்வாறாயினும், அறிக்கையிடப்பட்டுள்ள திரண்ட நிதி முன்னேற்றமானது, கருத்திட்டங்களின் பெளதீக செயற்றிற்றில் நேரடியாக தாக்கத்தை செலுத்தியுள்ளமை தெரியவந்துள்ளது.

அட்டவணை 01: நிதியீடு அடிப்படையில் பாரிய அளவிலான கருத்திட்டங்களை வகைப்படுத்தல் மற்றும் அவற்றின் முன்னேற்றங்கள்

நிதி ஆதாரங்கள்	கருத்திட்டங்களின் எண்ணிக்கை	2023 நிதி ஒதுக்கீடு (ரூ.பில்.)	2023.06.30 ந் திகதியில்		
			உண்மைச் செலவினம் (ரூ.பில்.)	நிதி முன்னேற்றம் (%)	கையிலுள்ள பட்டியல் (ரூ.பில்.)
உள்ளாட்டு நிதி	86	157.3	81.2	52	8.6
உள்ளாட்டு கடன்	05	7.7	0.5	6	2.5
வெளிநாட்டு கடன்	99	513.6	155.2	30	51.9
வெளிநாட்டு உதவி	17	14.7	2.1	14	0.6
மொத்தம்	207	692.3	239.0	35	63.6

பெளதீக முன்னேற்றம்

ஆய்வு செய்யப்படும் காலாண்டில் அபிவிருத்தி கருத்திட்டங்களின் பெளதீக முன்னேற்றமானது, கருத்திட்ட கால முகாமைத்துவம், நிதி முகாமைத்துவம், அபாயங்கள்/பிரச்சனைகளை இனங்காணுதல் மற்றும் அவற்றை தீர்ப்பதற்கு எடுக்கப்பட்ட நடவடிக்கைகள் ஆகிய காரணிகளை ஆய்வு செய்து வகைப்படுத்தப்பட்ட கருத்திட்ட செயற்றிற்றங்களுக்காக நிறக் குறியீடுகள் வழங்கப்பட்டுள்ளது. நிரல் அமைச்சக்களுக்கமைய பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களின் 2023ம் வருடத்தின் முன்றாவது காலாண்டு இறுதியாகும் போது காணப்பட்ட முன்னேற்றமானது இணைப்பு – A இல் காட்டப்பட்டுள்ளதுடன் அவற்றின் பொழிப்பு கீழே தரப்பட்டுள்ளது.

அட்டவணை 02: முன்னேற்ற பிரிவுக்கமைய கருத்திட்டங்களை வகைப்படுத்தல்

முன்னேற்ற பிரிவு	நிறக்குறியீடுகள்	கருத்திட்டங்களின் எண்ணிக்கை
2023 ம் வருடத்தில் வேலை நிறைவு செய்யப்பட்டுள்ள கருத்திட்டங்கள்	22	
மிகவும் வெற்றிகரமாக செயற்படுத்தப்படுகின்ற கருத்திட்டங்கள்	06	
நன்றாக செயற்படுத்தப்படுகின்ற கருத்திட்டங்கள்	09	
தலையீடுகளின் மூலம் எதிர்பார்க்கப்படுகின்ற முன்னேற்றத்தை அடைந்துக் கொள்ளக்கூடியவை	17	
விஷேட அவதானம் காட்டப்படவேண்டிய கருத்திட்டங்கள்	37	
தீர்க்கமான கருத்திட்டங்கள்	57	
வெளிநாட்டு நிதியுதவி தற்காலிகமாக நிறுத்தப்பட்டுள்ள கருத்திட்டங்கள்	33	
மீண்டும் ஆரம்பிக்கப்படும் வரை செயற்பாடுகளை பாதுகாப்பான முறையில் நிறைவு செய்ய வேண்டிய கருத்திட்டங்கள்	20	
தற்காலிகமாக இடைநிறுத்தப்பட்டுள்ள கருத்திட்டங்கள்	06	

இது வரை நிலவிய தடைகளான இறக்குமதி கட்டுப்பாடு, எரிபொருள் பற்றாக்குறை, மின் வெட்டு போன்றே அந்நிய செலாவணி கட்டுப்பாடுகளை தளர்த்தி கருத்திட்டங்களை செயற்படுத்துவதற்கான சாதகமான சூழல் உருவாக்கப்பட்டிருந்தாலும், ஒட்டுமொத்தமாக பார்க்கும் போது ஆய்வு செய்யப்படும் காலாண்டினுள் பாரிய அளவிலான பெளதீக முன்னேற்றமானது எதிர்பார்க்கப்பட்ட வகையில் முன்னேற்றத்தினை அடைந்துகொள்ளவில்லையென்பது அவதானிக்கப்படுகிறது.

ஆய்வு செய்யப்படும் காலாண்டினுள் 1% பெளதீக முன்னேற்றத்தையேனும் அடைந்துகொள்ளாத கருத்திட்டங்கள் 76 (42%) காணப்படுவதுடன் அவற்றுள் 42 கருத்திட்டங்களின் முன்னேற்றமானது பூச்சியமாகும். முன்னைய காலாண்டுடன் ஒப்பிடும் பொழுது இம் முன்னேற்றமானது நேர்மறையான நிலைமையானதாகும். எவ்வாறாயினும், இவ் 76 கருத்திட்டங்களினுள் வெளிநாட்டு கடனுதவி வழங்கப்படும் கருத்திட்டங்கள் 41 ஆகும். இதில் விஶேஷ கவனத்தை செலுத்த வேண்டிய காரணியாவது நிதி வழங்கல் நிறுத்தப்பட்டிருக்காவிட்டாலும் 12 கருத்திட்டங்களின் பெளதீக முன்னேற்றமானது 1%ஜி விட குறைவாக காணப்படுகின்றமையாகும்.

ஆய்வு செய்யப்படும் காலாண்டினுள் 1% பெளதீக முன்னேற்றத்தையேனும் அடைந்துகொள்ளாத உள்நாட்டு நிதியின் மூலம் செயற்படுத்தப்படும் 35 கருத்திட்டங்கள் காணப்படுகின்றன. அவற்றுள் 12 கருத்திட்டங்கள் பின்னர் ஆரம்பிக்கப்படும் வரை செயற்பாடுகளை பாதுகாப்பாக நிறைவு செய்வதற்காக “பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களை மறு சீரமைத்தல் மற்றும் விரைவுபடுத்தும் குழு”வினால் தீர்ணமெடுக்கப்பட்ட கருத்திட்டங்களாகும். எவ்வாறாயினும், ஆய்வு செய்யப்படும் காலாண்டினுள் கட்டுநிதி வழங்கலில் தாமதம் ஏற்பட்டதாக அறிக்கையிடப்படவில்லை என்பது அவதானிக்கப்பட்டுள்ளதனால் உள்நாட்டு நிதியின் மூலம் செயற்படுத்தப்படும் மிகுதி 23 கருத்திட்டங்களின் மிக பலவீனமான சம்பந்தமாக விஶேஷ அவதானம் செலுத்தப்பட வேண்டும்.

ஆய்வு செய்யப்படும் காலாண்டு இறுதியாகும் போது 38 கருத்திட்டங்களில் 244 ஒப்பந்தங்கள் நிறுத்தப்பட்டுள்ளன. இவற்றுள் 26 ஒப்பந்தங்கள் மாத்திரமே உரிமைத்துவ கோரிக்கையை சமர்பித்துள்ளதாக இனங்காணப்பட்டுள்ளன. அத்தொகையில் இது வரையில் 12 ஒப்பந்தங்களுக்குரிய 2,371 மில்லியன் ரூபா உரிமைத்துவ கோரிக்கையை சமர்பிக்கப்பட்டுள்ளது. இதனைத் தவிர, இது வரை உரிமைத்துவ கோரிக்கையை சமர்பிக்காத 14 ஒப்பந்தங்களினுள் அமெரிக்க டொலரின் மூலம் செலுத்தப்பட வேண்டிய ஒப்பந்தங்கள் 02 காணப்படுகின்றது.

**அட்டவணை இல 03 –கருத்திட்டங்களில் இடைநிறுத்தப்பட்டுள்ள ஒப்பந்தங்கள்
பற்றிய தகவல்கள்**

விபரம்	ஒப்பந்தங்களின் எண்ணிக்கை
நிரல் அமைச்சக்களினால் நிறுத்தப்பட்டுள்ளவை	தற்காலிகமாக 11
ஒப்பந்தகாரர்களினால் தற்காலிகமாக நிறுத்தப்பட்டுள்ளவை	143
நிரல் அமைச்சக்களினால் நிறுத்தப்பட்ட ஒப்பந்தங்கள்	51
ஒப்பந்தகாரர்களினால் ஒப்பந்தங்கள் நிறுத்தப்பட்டவை	15
பரஸ்பர ஒப்புதலுடன் நிறுத்தப்பட்ட ஒப்பந்தங்கள்	24
மொத்தம்	244

நெருக்கடி வாய்ந்த பொருளாதார நிலைமையினுள் ஏற்பட்ட மூலப்பொருள் விலை உயர்ந்த காரணத்தினால் அதிகரித்த ஒப்பந்த செலவினம் தொடர்பாக மீண்டும் மீண்டும் அனுமதிக்காக வேண்டுகோள் சமர்ப்பிக்கப்பட்டு வருகின்றது. இதற்காக அறிமுகப்படுத்தப்பட்டுள்ள நடவடிக்கை மற்றும் செயன்முறைகளை பயன்படுத்தாமையினால் ஒப்பந்த வேலைகளில் மந்தமான தன்மையை காணக்கூடியதாக இருக்கின்றமை அவதானிக்கப்படுகின்றது. இவ்வாறான நிலைமையினுள் கருத்திட்டங்களில் இணங்கிக்கொள்ளப்பட்ட காலப்பகுதியைக் கடந்து மேலதிக காலத்தை பெற்றுக்காள்ளுதல் அதிகரித்துள்ளது எனவும் சில கருத்திட்டங்கள் கால நீடிப்பிற்கான அனுமதியை பெற்றுக்கொள்ளாது செயற்படுத்தப்படுவதும் தெளிவாகின்றது. அதன் பெறுபேறாக எதிர்பார்க்கப்பட்ட பிரதிபலன்கள் மக்களுக்கு கிடைப்பது மேலும் தாமதமடைகின்றமை அவதானிக்கப்படுகின்றது.

அட்டவணை இல 04: அபிவிருத்தி கருத்திட்டங்களினால் பெற்றுக்கொள்ளப்பட்ட கால நீடிப்பு

கால நீடிப்பு அளவு	12 மாதங்களை விட குறைந்த	12 – 24 மாதங்கள்	25-35 மாதங்கள்	36-48 மாதங்கள்	48 மாதங்களை விட அதிகம்
கருத்திட்டங்களின் எண்ணிக்கை	07	35	23	14	19

அபிவிருத்தி கருத்திட்டங்களின் வெளியீடுகளை உருவாக்குவதற்காக அக் கருத்திட்டங்களின் அனுமதியின் போது வழங்கப்படும் கால எல்லையானது தொடர்ச்சியாக கடந்து செல்வது அவதானிக்கப்படுவதுடன், அதற்கமைய, எதிர்பார்க்கப்பட்ட பிரதிபலன்களுக்கமைய மேற்கொள்ளப்பட்ட பொருளாதார திட்டங்கள் தோல்வியடைந்துள்ளமை அவதானிக்கப்படுகின்றது. 98 கருத்திட்டங்களினது வெளியீடுகளை உருவாக்குவதற்கு இணங்கிக்கொள்ளப்பட்ட கால எல்லை கடந்துள்ளது. அவ்வாறு கால நீடிப்பு பெற்றுக்கொண்டுள்ள கருத்திட்டங்களுள் 20% ஆனவை 04 வருடங்களுக்கும் மேலான கூடுதல் காலங்களை பெற்றுக்கொண்டுள்ளன.

**அட்டவணை இல 05 : 2023 வருடத்திற்குள் நிறைவு செய்வதற்கு திட்டமிடப்பட்ட
கருத்திட்டங்களின் தற்போதைய முன்னேற்றம்**

முன்னேற்ற மட்டம் (%)	100	99-90	89-80	79-70	69-60	59-50	49-40	40 விட குறைந்த
கருத்திட்ட எண்ணிக்கை	22	34	13	13	07	05	05	20

விஷேடமாக, 2020, 2021, 2022, 2023 ஆகிய ஆண்டுகளில் அனைத்துச் செயல்பாடுகளையும் முடித்து மக்களுக்கு இறுதிப் பலன்களை வழங்க வேண்டிய 119 கருத்திட்டங்களில் இதுவரை 22 கருத்திட்டங்கள் மட்டுமே நிறைவேற்றப்பட்டுள்ளன. இதுவரையிலும் செயற்பாடுகளை நிறைவு செய்யப்பட முடியாத 97 கருத்திட்டங்களுள் 80% இற்கும் அதிகமான பொதீக முன்னேற்றத்தினைக் கொண்டுள்ள கருத்திட்டங்கள் 47 ஆவதுடன், அவற்றுள் 36 கருத்திட்டங்கள் இதுவரையிலும் தீர்க்கப்படாத சிக்கல்களைக் கொண்டுள்ளன. இதற்கு மத்தியில் 08 கருத்திட்டங்களின் பிரச்சனையாகக் காணப்படுவது வெளிநாட்டு நிதியுதவி வழங்கலானது தற்காலிகமாக நிறுத்தப்பட்டுள்ளமையேயாகும். தற்போது நிலவும் பொருளாதார நெருக்கடிக்கு முகங்கொடுத்து, மக்களுக்கு நேரடிப் பயன்களை வழங்கும் ஏனைய 28 கருத்திட்டங்களில் குறிப்பாக கல்வி, சுகாதாரம், நீர்ப்பாசனம் மற்றும் நீர் வழங்கல் ஆகிய துறைகளில் உள்ள பிரச்சினைகளை சம்பந்தப்பட்ட நிரல் அமைச்சின் நேரடித் தலையீட்டின் மூலம் தீர்க்க முடியும் என்பதனால். அதற்கு தேவையான நடவடிக்கைகளை எடுத்து, இந்த திட்டங்களை உடனடியாக முடிக்க வேண்டியது அவசியமென அவதானிக்கப்படுகிறது.

அபிவிருத்தி கருத்திட்டங்களிலிருந்து எதிர்பார்க்கப்பட்ட வெளியீடு மற்றும் பிரதிபலன்கள்

இந்நாட்டில் ஏற்பட்ட நெருக்கடி வாய்ந்த பொருளாதார நிலைமையினால் உருவாகிய தாக்கங்களின் அடிப்படையில் பெரும்பாலான மூலதன செலவினச் செயற்பாடுகளை கட்டுப்படுத்த வேண்டியிருந்ததனால் அபிவிருத்தி கருத்திட்டங்களின் ஆரம்பத்தில் திட்டமிடப்பட்ட குறிக்கோளை நெருங்குவது சீரற்றதாகி இருப்பதுடன், எதிர்பார்க்கப்பட்ட பெறுபேறுகளை பொது மக்களுக்கு வழங்குவது நீண்ட காலத்திற்கு தாமதமாகியுள்ளது. பல்வேறு துறைகள் உள்ளடங்கும் வகையில் செயற்படுத்தப்படும் 207 கருத்திட்டங்களைக் கொண்ட பாரிய அளவிலான அபிவிருத்தி கருத்திட்ட கூட்டத்தினுள் பொருளாதார மற்றும் சமூக அபிவிருத்திக்கு ஏதுவாக காணப்படும் வெளியீடுகள் மற்றும் பிரதிபலன்களை உரிய காலத்தில் உருவாக்கிக்கொள்வது எதிர்பார்க்கப்படுவதுடன், அவ்வாறு எதிர்பார்க்கப்படும் வெளியீடு மற்றும் இது வரையிலான வெளியீடு அட்டவணை இலக்கம் 06 இனாடாக காட்டப்பட்டுள்ளது.

அட்டவணை இல 06 - கருத்திட்டங்கள் மூலம் எதிர்பார்க்கப்படும் வெளியீடுகள்

வெளியீடுகள்	அளவு கோல்	இலக்கு	நிறைவு செய்யப்பட்டுள்ள மட்டம்	வெளியீடுகள்	அளவு கோல்	இலக்கு	நிறைவு செய்யப்பட்டுள்ள மட்டம்
நிர்மாணிக்கப்பட்டுள்ள அதிவேக பாதை	கி.மீ	74	0	நகர் மக்களுக்கான புதிய வீடுகள்	எண்ணிக்கை	20,187	14,465
நிர்மாணிக்கப்பட்டுள்ள நெடுஞ்சாலை	கி.மீ	1.2	1.2	கிராமிய மக்களுக்கான புதிய வீடுகள்	எண்ணிக்கை	29,239	5,284
புனரமைக்கப்பட்டுள்ள நெடுஞ்சாலை	கி.மீ	657	404	அன்றத்தத்தின் காரணமாக மீன் குடியேற்றுவதற்கான புதிய வீட்டு அலகுகள்	எண்ணிக்கை	5,025	2,041
நிர்மாணிக்கப்பட்டுள்ள கிராமிய பாதைகள்	கி.மீ	757	418	பொந்தோட்ட மக்களுக்காக கட்டப்பட்டுள்ள புதிய வீடுகள்	எண்ணிக்கை	4000	3846
நிர்மாணிக்கப்பட்டுள்ள பாலங்கள்	எண்ணிக்கை	224	52	மீன்குடியேற்றுவதற்கான புதிய வீட்டு அலகுகள்	எண்ணிக்கை	2,490	122
நிர்மாணிக்கப்பட்டுள்ள மேம் பாலங்கள்	எண்ணிக்கை	5	0	சிறியவிலான முயற்சியாளர்களுக்கான கடன்கள் (SMEs)	எண்ணிக்கை	71,733	42,972
கொள்வனவு செய்யப்பட்டுள்ள பஸ்கள்	எண்ணிக்கை	508	500	வழங்கப்பட்டுள்ள வைத்தியசாலை கட்டில்கள்	எண்ணிக்கை	4,940	1,000
அபிவிருத்தி செய்யப்பட்டுள்ள துறைமுக முனையங்கள்	எண்ணிக்கை	1	0	வழங்கப்பட்டுள்ள வைத்தியசாலை அம்புலன்ஸ்கள்	எண்ணிக்கை	135	60
நிர்மாணிக்கப்பட்டுள்ள விமான நிலையங்கள்	எண்ணிக்கை	2	0	நிறுவப்பட்டுள்ள சிறுநீர்க் கசிவு வடிகட்டுதல் அலகுகள்	எண்ணிக்கை	84	13
அதிகரிக்கப்பட்ட மின்சக்தி உற்பத்தி திறன்கள்	மொகா வோட்	188.2	0	கட்டப்பட்டுள்ள வைத்திய கட்டிடங்கள்	எண்ணிக்கை	1,040	623
கிராமிய மின்சார திட்டங்கள்	எண்ணிக்கை	3	3	கட்டப்பட்டுள்ள விவேஷட புற்றுநோய் சிகிச்சை அலகுகள்	எண்ணிக்கை	03	0
புதிய மின் உற்பத்தி நிலையங்கள்	எண்ணிக்கை	6	1	கட்டப்பட்டுள்ள புதிய அவசர சிகிச்சை அலகுகள்	எண்ணிக்கை	91	1
வழங்கப்பட்டுள்ள புதிய நீர் இணைப்புக்கள்	எண்ணிக்கை	652,159	147,133	நிர்மாணிப்பட்டுள்ள பிரதான நீரத்தேக்கங்கள்	எண்ணிக்கை	13	3
உருவாக்கப்பட்டுள்ள நகர், கிராமிய, நீர் வழங்கல் திட்டம்	எண்ணிக்கை	178	128	நிர்மாணிப்பட்டுள்ள மத்திய மற்றும் சிறிய அளவிலான குளங்கள்	எண்ணிக்கை	3,159	957
நிறுவப்பட்டுள்ள கழிவு நீர் சுத்திகரிப்பு மற்றும் நீரூற்று நிலையங்கள்	எண்ணிக்கை	70	22	புனரமைக்கப்பட்டுள்ள மத்திய மற்றும் சிறிய அளவிலான குளங்கள்	எண்ணிக்கை	1,863	187
புதிய கழிவு நீர் இணைப்புக்கள்	எண்ணிக்கை	49,093	3,769	மீன் பயிரிடப்பட்ட தேயிலை நிலங்கள்	ஹைக்டேயர்	4,502	2,753
நீர் சுத்திகரிப்பு அலகுகள்	எண்ணிக்கை	19	2	மீன் பயிரிடப்பட்ட இறுப்பர் நிலங்கள்	ஹைக்டேயர்	3,000	3,446
திடக்கழிவு அலகுகள்	எண்ணிக்கை	1	1	நிர்மாணிக்கப்பட்டுள்ள யானை பாதுகாப்பு வேலிகள்	கி.மீ	2,875	335
புதிய பாடசாலை கட்டிடங்கள்	எண்ணிக்கை	187	15	நிர்மாணிக்கப்பட்டுள்ள அரச விடுதிகள்	எண்ணிக்கை	158	70
கட்டப்பட்ட விளையாட்டு வளாகங்கள்/ விளையாட்டு பூங்காக்கள்/ செயற்கை தடங்கள்	எண்ணிக்கை	21	12	நிர்மாணிக்கப்பட்டுள்ள பொது சுகாதார அலகுகள்	எண்ணிக்கை	5,857	3,166
கட்டப்பட்ட/புதுப்பிக்கப்பட்ட ஆழம்ப குழந்தை பருவ மேம்பாட்டு மையங்கள்/வள மையங்கள்	எண்ணிக்கை	399	345	நிர்மாணிக்கப்பட்டுள்ள பொது கிணறுகள்	எண்ணிக்கை	2,215	568
கட்டப்பட்ட ஆழம்பக மத்திய நிலையங்கள்	எண்ணிக்கை	220	9	கிரிட துணை மின் நிலையங்கள் (GSS)/ முதன்மை கிரிட துணை மின் நிலையங்கள்	எண்ணிக்கை	25	16

பிரச்சனைகள் மற்றும் தீர்வுகள்

நெருக்கடி நிலைமைகள் தணிந்திருந்தாலும், ஒட்டுமொத்தமாக பார்க்கும் போது இவ்வருடத்தின் கடந்த காலாண்டுகளில் அபிவிருத்தி கருத்திட்டங்களின் செயல்திறன் குறிப்பிடத்தக்க முன்னேற்றம் எதையும் காட்டவில்லை. அமைச்சக்கள் மட்டத்தில் தீர்க்க முடியாத மற்றும் ஒருங்கிணைப்பு தேவைப்படும் சுமார் 130 அபிவிருத்தித் திட்டங்களின் பிரச்சினைகளை தீர்க்க தேவையான சந்தர்ப்பங்களின் போது தேசிய செயற்பாட்டு மையத்தின் தலையிட்டினாடாக அக்கருத்திட்டங்களின் சுழுகமான செயற்பாடுகள் உறுதிப்படுத்தப்பட்டுள்ளன. இதனைத் தவிர, அப்பிரச்சினைகளை தீர்ப்பதற்காக அமைச்சக்களின் மட்டத்தில் மேற்கொள்ளப்பட வேண்டிய நேரடி தலையீடு மேலும் வலுப்படுத்தப்பட வேண்டும் என்பது அவதானிக்கப்படுகின்றது. கருத்திட்ட செயற்பாடுகளுக்கு தாக்கத்தை செலுத்தியுள்ள பிரச்சினைகள் தொடர்பாக அறிக்கையிடப்பட்டுள்ள தகவல்கள் அட்டவணை இல 07 இல் காட்டப்பட்டுள்ளது.

அட்டவணை 07 - கருத்திட்ட செயற்பாடுகளுக்கு தாக்கத்தை செலுத்தியுள்ள தீர்க்கப்படாத பிரச்சினைகள்

பிரச்சினைகள்	கருத்திட்டங்களின் எண்ணிக்கை
மூன்றாம் தரப்பினரின் அனுமதியை பெற்றுக்கொள்வதில் தாமதங்கள்	29
காணிகளை சுவீகரிப்பதிலுள்ள தாமதங்கள்	04
ஒப்பந்தக்காரர்களின் பலவீணமான செயற்பாடுகள்	33
கட்டுமான மூலப்பொருட்களின் விலை அதிகரித்தல்	32
கேள்வி நடைமுறைகள் தொடர்பான பிரச்சினைகள்	16
நிதி ஒதுக்கீடு மற்றும் கட்டுநிதி பெறுவதில் உள்ள தாமதங்கள்	53
விடயப்பரப்பு மாற்றமடைதல்	15
வெளிநாட்டு கடன் தவணை விடுவிப்பு இடைநிறுத்தப்பட்டிருத்தல்	33

பரிந்துரைகள்

பாரிய அளவிலான வளர்ச்சிக் கருத்திட்டங்களின் தொகுப்பில் உள்ளடங்கிய செயற்படும் கட்டத்திலுள்ள அனைத்துத் கருத்திட்டங்களும் 2027 ஆம் வருடத்திற்குள் நிறைவு செய்யப்பட்டு அவற்றின் எதிர்பார்க்கப்படும் பிரதிபலன்களை மக்களுக்கு வழங்க வேண்டும். இருப்பினும், அக்கருத்திட்டங்களின் நிகழ்கால செயற்றிறங்கள், எஞ்சியுள்ள செயற்பாடுகளை சுழுகமாக நடைமுறைப்படுத்துவதற்காக காணப்படும் சாதகமான பொருளாதார காரணிகளை போன்றே செயற்பாடுகளை மேற்கொள்ளும் நிறுவனங்களின் அர்பணிப்பு குறித்து கவனத்திற் கொள்ளும் போது இப் பிரதிபலன்களை திட்டமிடப்பட்ட வகையில் வழங்கும் என்பதை நம்ப முடியாதுள்ளது. அதனால், இந் நெருக்கடி வாய்ந்த சந்தர்ப்பத்தின் போது இக் கருத்திட்டங்கள் அனைத்தையும் மீள்மதிப்பிடு செய்வதன் மூலம் முன்னுரிமை வழங்கி, விரைவான பொருளாதார மறுமலர்ச்சிக்கு உதவக்கூடிய கருத்திட்டங்களாக மாற்றுவதற்கு நடவடிக்கை எடுப்பதற்கு பரிந்துரைக்கப்படுகின்றது.

Progress of the Mega Scale Development Projects

Third Quarter- Year 2023

With the objective of achieving the results of investments within the expected timeframe the Department of Project Management and Monitoring furnishes a quarterly monitoring report to the Cabinet of Ministers in support of appropriate strategic and policy decisions related to mega scale development projects. This report contains observations and suitable recommendations derived through the review of cumulative progress of mega scale development projects up to the third quarter of 2023 based on the data and information reported by each line ministry on performance of the development projects.

Department of Project Management and Monitoring
Ministry of Finance, Economic Stabilization and National Policies

Introduction

Out of the 205 mega scale development projects at the beginning of 2023, by the end of the third quarter, the planned works of 22 projects have been completed and their benefits have been delivered to the public. Further, the activities of 06 projects have been temporarily suspended due to various reasons and 02 new foreign funded mega scale projects have been added to the project portfolio. Accordingly, 179 projects were under implementation by the end of the reviewed quarter. However, considering the strategic value gained for the improvement of the economic activities from the expected output of the 33 mega scale development projects that are inactive due to the suspension of foreign fund disbursement, the government has taken a policy decision to continue those works until foreign funds are received, thus, those projects have been included in the portfolio of projects at operational level. Furthermore, the 20 projects which are partially completed, are also included in this project portfolio, since they are still continued for safe completion to avoid creating any inconvenience to the public, even though these projects have been decided to be suspended, in order to be recommenced after the gradual recovery of the economy.

However, given the current undesirable situation of the global economy, as lending from international lenders could be minimal, mega-scale development projects that can support the presently expected economic growth should be completed immediately under effective cost control for a favorable investment climate through expansion of infrastructure base.

Financial Utilization up to end of the Third Quarter 2023

The allocation made for the 207 mega scale development projects in the year 2023 is approximately Rs. 692 billion. By the end of the third quarter, though Rs. 431 billion is planned to be used, the actual expenditure is reported as Rs. 239 billion, in other words, it is only 55% of the financial target. When the bills worth about Rs.31 billion related to the 33 projects where loan disbursement has been suspended, are settled, the actual financial progress will be about 63% of the utilization target. Further, although loan disbursement has been suspended, as counterparty local funds have been allocated for the respective projects and it has been agreed to bear the costs from local funds on the basis of reimbursement in some projects, it is observed that an expenditure of about Rs. 10 billion has been recorded. However, the overall reported lagging financial progress is revealed to have directly affected the physical performance of the projects as well.

Table 01: Classification of Mega Development Projects based on financing and their Progress

Funding Source	No. of Projects	2023 Allocation (Rs. Billion)	As at 30.09.203		
			Actual Expenditure (Rs. Billion)	Financial Progress (%)	Bills in Hand (Rs. Billion)
Domestic Funds	86	157.3	81.2	52	8.6
Local Loan	05	7.7	0.5	6	2.5
Foreign Loan	99	513.6	155.2	30	51.9
Foreign Grants	17	14.7	2.1	14	0.6
Total	207	692.3	239.0	35	63.6

Physical Progress

The physical progress during the quarter under review, cumulative physical progress, project time management, financial management, risk/problem identification and remedial action taken are analyzed and accordingly the color-codes for project performance have been given. Line Ministries wise, the progress of the mega-scale development projects as at the end of the third quarter of the year 2023 is given in Annexure-A and its summary is shown below.

Table 02: Classification of projects based on the category of progress

Category of Progress	Colour Code	No. of Projects
Work completed in 2023		22
Being implemented successfully		06
Being implemented properly		09
Expected results could be achieved through interventions		17
Need special attention		37
Critical projects		57
Foreign funds are temporarily suspended		33
Projects that are being completed safely until they are started later		20
Halted projects		06

Although import restrictions, shortage of fuel and raw materials, power cuts and foreign exchange restrictions have been lessened and a favorable environment has been created for the implementation of projects, in the overall of the quarter under review, it is observed that no progress has been achieved in the physical progress of mega scale projects as expected.

There are 76 (42%) projects that have not achieved even 1% physical progress during the reviewed quarter and out of which, 42 projects have zero progress. This progress is positive compared to the previous quarter. However, out of these 76 projects, 41 projects are financed by foreign loans. It is noteworthy that though funding has not been suspended, the physical progress of 12 projects is less than 1%.

During the quarter under review, there were 35 locally funded projects with no progress even of 1%. Out of which, 12 projects were decided by the “Committee on Re-strategizing and Acceleration of Mega Scale Development Projects” for safe completion of activities until commencing at a later stage. However, special attention should be given to the extremely poor performance of the remaining 23 locally funded projects as it is observed that there has been no delay in providing imprest during the quarter under review.

At the end of the reviewed quarter, 244 contracts belonging to 38 projects have been suspended. Out of these, only 26 contracts have been identified as possible claims. Out of that number, in relation to 12 contracts, claims of Rs. 2,371 million have already been submitted. Apart from this, there are 02 contracts to be settled in US Dollars in the 14 contracts that have not been claimed yet.

Table 03: Details of the Suspended Contracts of Projects

Description	No. of Contracts
Temporary suspended by the Line Ministry	11
Temporary suspended by the Contractor	143
Terminated by the Line Ministry	51
Terminated by the Contractor	15
Terminated through Mutual Agreement	24
Total	244

Due to increases in raw material prices during the crisis economic situation, there are continuous requests regarding approval for escalated cost of contracts. Since the measures and procedures introduced for this purpose are not followed, it is observed that there is a slow progress in the contract works. In such situations, it is apparent that taking extra time beyond the agreed period of the projects is common and some projects are being implemented without obtaining approval for time extensions. It is also observed that as a consequence of the above, the expected benefits for the people are further delayed.

Table 04 : Time Extensions taken by Development Projects

Time Extensions	Less than 12 months	12-24 months	25-35 months	36-48 months	More than 48 months
No. of Projects	07	35	23	14	19

It is observed that the time period given in the approval stage of the development projects for generating outputs has constantly exceeded, and thus, it is observed that the economic plans made according to the expected benefits have been unsuccessful. All 98 projects have exceeded the time frame agreed for generating outputs. 20% of the projects that have received such extensions have obtained additional time of more than 04 years.

Table 05: Current progress of projects planned for completion in the year 2023

Level of Progress (%)	100	99-90	89-80	79-70	69-60	59-50	49-40	Below 40
No. of Projects	22	34	13	13	07	05	05	20

Particularly, out of 119 projects that should have completed all the activities and given the final benefits to the people in the years 2020, 2021, 2022 and 2023, it is only 22 projects that have actually been completed so far. Out of the 97 projects whose activities have not been completed yet, while 47 projects have exceeded 80% physical progress, of which 36 projects still have unresolved issues. Among these, the issue faced by 08 projects is that foreign fund disbursement has been temporarily suspended. In the prevailing economic crisis, it is observed that the issues in the other 28 projects which provide direct benefits to the people, especially in the areas of education, health, irrigation and water supply; could be solved with the direct intervention of the relevant line ministries, for doing so, it is essential to take the necessary steps and complete these projects swiftly.

Outputs and Benefits expected through Development Projects

Having to restrict many capital financing activities due to the effects of the crisis economic situation of the country, it has been difficult to reach the objectives as planned at the beginning of the development projects, and the expected results have been delayed for a long time. Through the portfolio of mega scale development projects that consists of 207 projects covering various fields, it is expected to generate outputs and benefits in time that will help socio-economic development of the country. The expected outputs and the actual outputs so far are shown in Table 06.

Table 06: Outputs expected from Projects

Output	Measuring Unit	Target	Level of Completion	Output	Measuring Unit	Target	Level of Completion
Constructed expressways	Km	74	0	New houses for urban community	Number	20,187	14,465
Constructed roads	Km	1.2	1.2	New houses for rural community	Number	29,239	5,284
Rehabilitated roads	Km	657	404	New housing units for resettlement due to disaster damages	Number	5,025	2,041
Constructed rural roads	Km	757	418	New houses for plantation community	Number	4000	3846
Constructed bridges	Number	224	52	Housing units for re-settlement	Number	2,490	122
Constructed Flyovers	Number	5	0	Loans for Small and Medium Scale Entrepreneurs (SMEs)	Number	71,733	42,972
Purchased buses	Number	508	500	Supplied hospital beds	Number	4,940	1,000
Improved harbor terminals	Number	1	0	Supplied ambulances	Number	135	60
Improved Air Ports	Number	2	0	Established dialysis units	Number	84	13
Improved power generation capacity	Mw	188.2	0	Constructed hospital buildings	Number	1,040	623
Rural electrification schemes	Number	3	3	Constructed special cancer treatment units	Number	03	0
New power plants	Number	6	1	Newly constructed Accident and Emergency Care units	Number	91	1
Provided new water connections	Number	652,15 9	147,133	Constructed major reservoirs	Number	13	3
Established urban/rural water supply schemes	Number	178	128	Constructed medium and small scale tanks	Number	3,159	957
Established sewerage treatment plants and pumphouses	Number	70	22	Rehabilitated medium and small Scale tanks	Number	1,863	187
New sewerage connections	Number	49,093	3,769	Re-planted tea plantations	Ha	4,502	2,753
Water purification units	Number	19	2	Re-planted rubber plantations	Ha	3,000	3,446
Solid waste units	Number	1	1	Constructed elephant fence	Km	2,875	335
New school buildings	Number	187	15	Constructed government staff quarters	Number	158	70
Constructed sports complexes/pavilions/synthetic tracks	Number	21	12	Common Sanitary facilities (units)	Number	5,857	3,166
Constructed/ rehabilitated early childhood development centres/ resource centres	Number	399	345	Common wells	Number	2,215	568
Constructed medical laboratory centres	Number	220	9	Grid Sub-stations /Primary Grid Sub-stations	Number	25	16

Issues and Solutions

Although the crisis situation has subsided, there has not been a noticeable improvement in the overall performance of development projects in the previous quarters of this year. The seamless operation of the projects has been attested by the intervention of the National Operation Room when necessary to solve the problems of about 130 development projects that could not be solved at the ministerial level and needed coordination. In addition, it is noted that in order to address these problems, ministerial-level direct intervention needs to be further reinforced. Table 07 shows the information reported regarding the issues that have affected the project performance.

Table 07–Unresolved Issues Affected on Project Implementation

Issue	No. of Projects
Delays in third-party approval	29
Delays in land acquisition	04
Poor performance of contractors	33
Increase in cost of construction materials	32
Procurement related issues	16
Delays in receiving allocation and imprests	53
Changes of Scope	15
Suspension of disbursement of foreign loan installments	33

Recommendations

All the ongoing projects included in the portfolio of mega scale development projects should be completed by the year 2027 and the expected benefits should be delivered to the public. However, considering the current performance of the projects, the remaining activities, the favorable economic factors for smooth implementation as well as the commitment of the implementing agencies, it is unlikely that these benefits will be delivered as planned. Therefore, it is recommended that at this time of crisis, all these projects should be prioritized through a re-evaluation and turned into projects that can support a rapid revival of the economy.

Colour Classification	
	Completed projects
	Being implemented successfully
	Being implemented properly
	Expected results could be achieved through interventions
	Need special attention
	Critical projects
	Foreign fund disbursements temporary halted
	Temporary halt with partial completion until re-commenced
	Suspended projects

Summary of Ministry- wise Project Progress											
#	Name of the Ministry	Red	Yellow	Green	Blue	Grey	Orange	Black	Total		
1	Ministry of Agriculture	1	2	2	-	-	-	-	-	5	
2	Ministry of Defence	4	-	2	-	-	-	2	-	1	9
3	Ministry of Education	7	4	1	1	-	2	1	3	2	21
4	Ministry of Finance, Economic Stabilization and National Policies	-	2	1	1	1	3	-	-	-	8
5	Ministry of Fisheries	-	-	-	-	-	-	1	-	-	1
6	Ministry of Health	6	3	4	1	-	1	8	3	-	26
7	Ministry of Industries	-	-	1	-	-	-	-	-	-	1
8	Ministry of Investment Promotions	1	-	-	-	-	-	-	-	-	1
9	Ministry of Irrigation	6	6	1	1	-	1	5	-	2	22
10	Ministry of Justice, Prison Affairs and Constitutional Reforms	1	2	1	2	2	1	-	-	-	9
11	Ministry of Mass Media	-	-	-	-	-	-	-	1	-	1
12	Ministry of Plantation Industries	1	-	-	-	-	1	-	-	-	2
13	Ministry of Ports, Shipping and Aviation	4	1	-	-	3	1	-	2	-	11
14	Ministry of Power and Energy	3	2	-	-	-	-	-	2	-	7
15	Ministry of Public Administration, Home Affairs, Provincial Councils and Local Government	5	3	-	-	-	3	-	1	1	13
16	Ministry of Public Security	2	-	-	-	-	-	-	-	-	2
17	Ministry of Sports and Youth Affairs	1	1	-	-	-	-	-	-	-	2
18	Ministry of Technology	1	2	1	-	-	-	-	-	-	4
19	Ministry of Transport and Highways	7	5	2	1	-	5	1	3	-	24
20	Ministry of Urban Development and Housing	5	2	1	-	-	-	2	1	-	11
21	Ministry of Water Supply and Estate Infrastructure Development	1	2	-	1	-	2	-	17	-	23
22	Ministry of Wildlife and Forest Conservation	-	-	-	-	-	1	-	-	-	1
23	Ministry of Women, Child Affairs and Social Empowerment	1	-	-	-	-	1	-	-	-	2
24	National Audit Office of Sri Lanka	-	-	-	1	-	-	-	-	-	1
	Total	57	37	17	9	6	22	20	33	6	207

Contents

#	Name of the Ministry	Page No.
1	Ministry of Agriculture	i
2	Ministry of Defence	i
3	Ministry of Education	ii-iii
4	Ministry of Finance, Economic Stabilization and National Policies	iii-iv
5	Ministry of Fisheries	iv
6	Ministry of Health	iv-v
7	Ministry of Industries	vi
8	Ministry of Investment Promotions	vi
9	Ministry of Irrigation	vi-vii
10	Ministry of Justice, Prison Affairs and Constitutional Reforms	vii-viii
11	Ministry of Mass Media	viii
12	Ministry of Plantation Industries	viii
13	Ministry of Ports, Shipping and Aviation	viii-ix
14	Ministry of Power and Energy	ix
15	Ministry of Public Administration, Home Affairs, Provincial Councils and Local Government	ix-x
16	Ministry of Public Security	x
17	Ministry of Sports and Youth Affairs	x
18	Ministry of Technology	x
19	Ministry of Transport and Highways	xi-xii
20	Ministry of Urban Development and Housing	xiii-xiii
21	Ministry of Water Supply and Estate Infrastructure Development	xiii-xiv
22	Ministry of Wildlife and Forest Conservation	xiv
23	Ministry of Women, Child Affairs and Social Empowerment	xiv
24	National Audit Office of Sri Lanka	xiv

Status of Mega Scale Development Projects as at 30th September 2023														
	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
Ministry of Agriculture														
1	Agriculture Sector Modernization Project (Component - II - Productivity enhancement & diversification)	2016/10	2023/06	2024/12	World Bank	16,140	11,803	-	61.70	56.70	5.3	15	36	
2	Climate Smart Irrigated Agriculture Project (CSIAP)	2019/01	2024/06		World Bank	18,000	13,604	822.0	73.00	64.00	6	9	-	
3	Smallholder Agribusiness Partnerships Programme (SAPP)	2017/06	2023/06	2025/06	IFAD	17,171	7,996	-	85.00	60.50	5.8	21	24	
4	Smallholder Agribusiness Resilience Project (SARP)	2022/01	2026/06		IFAD	14,760	73	-	5.00	5.20	2.8	33	-	
5	Development of Mini Dairy Cooperative Societies	2018/01	2020/12	2023/12	France	3,600	2,636	0.4	96.00	93.00	6	3	36	
Ministry of Defence														
6	Defence Head Quarters Complex - Phase 01	2011/02	2016/10	2023/10	GoSL	60,788	49,998	272.3	87.25	84.75	0.73	1	84	
7	Tri Forces Central Ammunition Armouy and Commercial Explosive Armoury Complex at Punani	2017/07	2019/07	2024/12	GoSL	1,569	1,363	24.7	89.98	84.50	0.04	15	65	
8	Army Hospital Project - Stage 3	2017/01	2022/12		GoSL	4,004	1,434	15.0	100.00	16.19	0.32	-9	-	
9	Construction of Quay at Dockyard Trincomalee - SL Navy	2015/01	2021/12	2022/12	GoSL	4,611	2,476		100.00	40.13	0	-9	12	
10	Modernization of VHF UHF Communication System	2021/01	2023/12		GoSL	1,112	1,208	-	92.00	74.40	0	3	-	
11	Resettlement of Displaced People Due to Landslide Threats and Landslide	2017/01	2021/12		GoSL	21,050	5,129	-	100.00	40.62	1.72	-21	-	
12	Reduction of Landslide Vulnerability by Mitigation Measures	2019/01	2023/12	2025/12	AIIB	21,378	3,402	283.3	35.22	32.08	4.1	27	24	
13	Strategic Defence Communication Network Project	2018/12	2022/12		GoSL	1,192	657		100.00	71.00	-	-	-	
14	Doppler Weather Radar System	2019/01	2022/12	2024/12	JICA	4,491	0.4	-	27.00	16.00	0	15	24	

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
Ministry of Education														
15	Multipurpose Building for faculty of Humanities & Social Sciences(Uni.of Sri Jayawardenepura)	2018/01	2023/01	2024/01	GoSL	1,364	1,088	368.0	95.00	93.00	1	4	12	
16	Multipurpose building complex for Faculty of Management Studies & Commerce(Uni.of Sri Jayawardenepura)	2018/01	2023/03		GoSL	1,761	1,137	481.0	100.00	80.00	0	-6	-	
17	Completion and Mainteance of Twelve storied building complex for the Faculty of Medicine(Uni.of Ruhuna)	2017/11	2021/09	2023/09	GoSL	1,180	873	120.9	100.00	50.50	0.1	0	24	
18	Establishment of a professorial unit at Karapitiya hospital (Uni.of Ruhuna)	2019/06	2022/06	2024/06	GoSL	1,300	832	100.3	70.00	61.00	2	9	24	
19	Accelerating Higher Education Expansion & Development Project	2017/06	2023/06	2023/12	World Bank	14,500	19,927	-	97.00	97.00	5.7	3	6	
20	Building Complex for the Faculty of Healthcare Sciences, Eastern University	2016/03	2020/12	2023/12	Kuwait Fund	5,480	4,451	710.0	96.00	85.00	0	3	36	
21	Wayamba University Township Development Project	2017/10	2020/12	2024/05	Saudi Fund	5,088	1,654	1,952.6	80.40	79.28	10.71	8	41	
22	Science & Technology Human Resources Development Programme for the Universities of Kelaniya, Sabaragamuwa, Rajarata and University of Sri Jayawardenanpura	2018/01	2023/12		ADB	26,400	17,875	50.0	85.00	74.00	1	3	-	
23	Establishment of Faculty of Medicine at Sabaragamuwa University	2018/01	2023/12	2024/12	Saudi Fund	12,780	1,676	345.1	52.60	38.18	1.22	15	12	
24	Building Complex for the Clinical Department (Uni.of Colombo)	2017/05	2020/05	2021/12	Local Banks	6,604	5,693	197.4	100.00	100.00	-	-	19	
25	Establishment of State Medical Faculty, Moratuwa University	2021/01	2025/12		Kuwait Fund	5,985	-	-	6.00	1.00	-	27	-	
26	Develop Faculty of Allied Health Science at the Ruhunu University	2020/12	2023/06	2024/01	GoSL	1,660	1,266	133.3	88.00	63.00	2	4	7	
27	Establishment of Technology Faculty - Wayamba University	2020/09	2022/12	2023/12	GoSL	1,685	975	-	90.00	78.00	2.2	3	12	

ii

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
28	General Education Modernization Project	2018/01	2023/12		World Bank	3,876	2,694		83.00	80.00	0	3	-	Yellow
29	Secondary Education Sector Improvement Program (SESIP)	2020/12	2025/12		ADB	75,000	40,551		60.00	42.50	0	27	-	Yellow
30	Establishment of National College of Education for Technology Stream (Kuliyapitiya)	2018/01	2023/12	2025/12	Korea	6,582	1,179	80.0	51.00	36.59	8.59	27	24	Red
31	Technological Education Development Project	2018/01	2022/09	2024/03	OPEC	10,924	1,551	54.0	78.00	58.00	3	6	18	Yellow
32	Upgrade Facilities of Secondary Schools to Establish 1000 National schools-Phase 01	2021/01	2024/12		GoSL	50,400	1,354	-	45.00	29.00	-	-	-	Black
33	Qualitative Development Reforms in Education	2021/01	2023/12		GoSL	4,570	1,111	-	84.00	62.00	-	-	-	Black
34	Establishment of ICT Hubs for Secondary Education	2019/01	2023/10		Korea	5,706	-	-	7.90	3.90	0	1	-	Orange
35	Skills Sector Development Programme	2014/01	2021/12	2023/06	ADB	51,793	35,475	324.3	100.00	98.00	-	-	18	Blue

Ministry of Finance, Economic Stabilization and National Policies

36	Small and Medium Sized Enterprises Line of Credit Project -Additonal Financing III - PHASE II	2020 /12	2024/03		ADB	39,422	36,844	-	93.00	93.00	1	6	-	Green	iii
37	Fiscal Management Efficiency Project /ITMIS (FMEP)	2010 /06	2014/04	2023/12	GoSL	6,342	5,798	-	93.00	89.00	10	3	116	Yellow	
38	Social Safety Nets Project	2016 /12	2022/06	2023/06	World Bank	10,949	9,584	-	100.00	100.00	-	-	12	Blue	
39	RAMIS - 2- 0 New version	2020/07	2022/07	2023/12	GoSL	2,252	1,253	-	100.00	98.10	2	3	17	Yellow	
40	Contingent Emergency Response Components	2020 /05	2023 /03		World Bank	10,491	14,112	-	100.00	100.00	-	-	15	Blue	
41	Inclusive Connectivity and Development Project Contingent Emergency Response Component (ICDP CERC) for Minimizing the impacts of Economic Crisis and Restoring Social Stability	2022 /05	2023 /11		World Bank	108,062	99,323	-	100.00	100.00	-	-	-	Blue	
42	Food Security and Livelihood Recovery Emergency Assistance Project financed by the Asian Development Bank	2022/09	2024/08		ADB	74,023	58,888		85.00	70.00	6	11	-	Yellow	

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
43	Public Financial Management Strengthening Project-e Government procurement	2023/03	2026/11		EU	1,200	15.4		25.00	23.00	2	38	-	Green
Ministry of Fisheries														
44	Develop Gandara Fishery Habour	2020/12	2023/12		GoSL	9,360	4,210	496.7	90.00	72.00	2	3	-	Grey
Ministry of Health														
45	Development of District Hospital Kalutara as a Specialized Maternal and Children's Hospital	2015/03	2018/12	2023/04	Netherlands	5,400	5,375	-	100.00	100.00	-		52	Blue
46	Helmut Khol Maternity Hospital Karapitiya, Galle	2015/10	2018/12	2023/10	KfW	6,734	6,097	-	99.70	99.00	0.2	1	58	Red
47	Health System Enhancement Project	2018/10	2023/10	2025/11	ADB	35,346	10,933		57.00	55.86	3.41	26	25	Green
48	Primary Healthcare Systems Strengthening Project(PSSP)	2019/09	2023/12		World Bank	10,673	2,957		90.00	78.00	2	3	-	Yellow
49	Sri Lanka COVID 19 Emergency Response and Health Systems Preparedness Project	2020/04	2023/12		World Bank	79,614	76,304	-	93.00	60.00	0	3	-	Orange
50	Upgrading Health facilities of selected hospitals	2019/09	2021/09	2023/12	China	15,292	12,835	-	96.00	90.50	0.5	3	27	Light Orange
51	Development of Hospitals in Northern Province	2019/12	2022/12	2023/08	Netherlands	12,225	10,452	-	100.00	97.00	4	-1	8	Yellow
52	Health & Medical Service Improvement Project	2018/10	2023/10		JICA	16,594	545	-	98.00	30.00	0	1	-	Light Orange
53	Global Fund to Fight AIDS, Tuberculosis	2022/01	2024/12		Global Fund	2,689	467	6.0	63.00	46.00	3	15	-	Yellow
54	A Neonatal and Obstetrics Reference Centre for De Zoysa Maternity Hospital	2018/02	2023/10		UK	6,162	2,045	-	95.00	34.00	0	1	-	Light Orange
55	Health Information and Quality Improvement Project	2021/07	2024/06		Global Fund	4,948	85	-	40.00	30.00	6	9	-	Yellow
56	Capacity Building of Biomedical Engineering Services	2019/12	2024/12		Korea	1,440	19	-	30.00	6.00	1	15	-	Orange
57	Health System Response Project	2022/07	2025/12		AIIB	35,000	5,228	-	20.00	5.00	0.3	27	-	Orange

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
58	Improvement of ETU Facilities of Hospitals under the Line Ministry (Development of Accident and Emergency Care Services)	2014/01	2018/12	2020/12	GoSL	9,525	3,769	-	100.00	40.30	0.1	-33	24	
59	Development of Teaching Hospital Karapitiya (Surgical & Medical wards and Stroke Centre)	2016/08	2019/08	2022/12	GoSL	1,024	445	-	100.00	55.00	0	-9	40	
60	Construction of Ministry Building (16-stroried building)	2016/11	2019/12	2022/06	GoSL	5,979	3,152	39.3	100.00	63.00	0	-15	30	
61	Construction of National Stroke Centre at Base Hospital Mulleriyawa (1 block 4 storey 2 block 6 storey)	2014/06	2018/03	2023/06	GoSL	1,112	404	-	100.00	16.00	0	-3	63	
62	Provision of High Quality Radiotherapy for Cancer Patients in Sri Lanka With High Energy Radiation	2014/01	2020/12	2021/12	GoSL	6,872	4,142	-	100.00	92.80	0	-21	12	
63	Construction of 03 Cancer Hospitals in Tellippalei, Kandy and Karapitiya	2016/11	2019/12	2021/12	GoSL	3,000	1,404	-	100.00	43.20	0	-21	24	
64	Construction of Heart Centre at Lady Ridgeway Hospital	2018/01	2020/12	2022/07	GoSL	2,440	493	-	100.00	49.00	1	-14	19	v
65	Establishment of higly specialized centres in Colombo, Kandy & Anuradhapura to manage Obsteteric complications and medical disease complicating pregnancies - Highly Specialised Centre in De Soyza Hospital for Women	2018/01	2021/12	2024/03	GoSL	1,845	128	-	75.00	70.00	5	6	27	
66	Construction of Nursing Faculty and Hostel (Accomodation Building)	2017/01	2021/02	2022/12	GoSL	7,172	2,372	6.8	100.00	14.00	0.4	-9	22	
67	Establishment of Kidney Dialysis Centers in Chronic Kidney Disease Prevalent areas	2016/11	2018/12	2020/12	GoSL	6,500	2,329	-	100.00	87.00	0	-33	24	
68	Upgrading Nurses Training Schools - NTS/Kaluthra and NTS/Anuradapura	2017/01	2019/12	2023/03	GoSL	2,933	911	-	100.00	39.00	2	-6	27	
69	Establish Bone Marrow Transplant Unit at TH-Kandy	2017/11	2023/06		GoSL	1,701	600	12.7	100.00	35.00	3	-3	-	
70	Upgrading of Drug Stores at Hospitals - Medical Supply Division	2021/01	2023/12		GoSL	3,989	429	-	65.00	16.00	0	3	-	

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
Ministry of Industries														
71	Create Dedicated Zone for Textile Manufacturing and Related Industries- Eravur	2020/01	2023/12		GoSL	1,962	1,765	197.5	99.00	94.00	4	3	-	Yellow
Ministry of Investment Promotions														
72	Port City Development Project (Land Infrastructure Development)	2016/01	2019/12	2025/05	GoSL	10,508	7,452	40.0	76.95	75.60	1.3	20	65	Red
Ministry of Irrigation														
73	Downstream Development of Moragahakanda Kaluganga Development Project	2007/01	2018/12	2023/07	GoSL	47,750	48,114	226.5	100.00	99.87	-	-	55	Blue
74	Maduruoya Right Bank Development Project	2021/01	2030/12		GoSL	38,500	838	4.1	4.86	2.71	0.05	87	-	Yellow
75	Lower Malwathu Oya Multisector Development Project	2019/01	2024/12		GoSL	22,900	1,122	100.4	11.41	5.54	0.04	15	-	Yellow
76	Thalpitigala Reservoir	2018/01	2024/12		GoSL	31,494	610	10.0	9.50	8.50	0.3	15	-	Grey
77	Mahaweli Water Security Investment Program (MWSIP)-Tranch I & II	2015/07	2020/06	2024/06	ADB	77,760	80,919	746.4	79.00	43.00	3	9	48	Red
78	Gin Nilwala Diversion Project - Stage 1 (Feasibility Study and Designing for Gin Nilwala Diversion Project)	2017/01	2017/07	2021/12	GoSL	5,054	4,091	-	100.00	92.50	-	-21	53	Black
79	Uma Oya Multipurpose Development Project	2010/03	2015/11	2023/10	GoSL	80,448	78,900	929.2	99.90	99.57	0.77	1	95	Yellow
80	Climate Resilient Integrated Water Management Project (CRIWMP) (Wew Gam Pubuduwa)	2017/08	2024/12		UNDP	9,114	7,029	500.0	83.50	78.00	2.5	3	-	Green
81	Kivul Oya Reservoir project	2021/05	2025/05		GoSL	8,000	61	-	5.00	3.57	0.01	20	-	Red
82	Integrated Watershed and Water Resources Management Project	2021/05	2025/10		World Bank	14,199	2,283	-	35.00	32.85	17.98	25	-	Yellow
83	Climate Resilience Multi-Phase Programmatic Approach Project	2021/10	2026/10		World Bank	18,600	246	-	25.90	22.30	2.7	37	-	Yellow
84	Rural Tank Development Project under 'Wari Saubhagya Programme'	2021/01	2023/12		GoSL	12,500	4,962	36.3	52.00	35.31	2.95	3	-	Red
85	Accelerated Irrigation Development Project in Monaragala District (Wellassa Navodaya)	2017/01	2022/12		GoSL	2,500	1,214	3.9	100.00	60.54	1.02	-9	-	Red

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
86	Lower Uva Project	2019/01	2021/12	2022/06	GoSL	1,250	768	1.2	100.00	90.00	2.05	-15	6	
87	Down stream Development of Yan Oya Reservoir area.	2017/01	2020/12	2023/12	GoSL	26,379	16,825	85.5	90.86	90.53	1.31	3	24	
88	Rugam Kithul Reservoir Project (Mundeniaru River basin Development Project)	2015/01	2025/12	2028/12	GoSL	24,141	357	0.2	3.96	2.29	0	63	36	
89	Ella Wewa Reservoir	2021/01	2023/12		GoSL	1,532	294	2.0	38.88	15.33	0.13	3	-	
90	Rehabilitation of Kudawilachchiya Reservoir	2021/01	2024/12		GoSL	6,000	162	0.2	29.35	4.95	-	15	-	
91	Uma Oya Down Stream Development Project (Construction of Alikota ara storage Reservoir & Kudaoya storage Reservoir)	2013/09	2019/12	2024/12	GoSL	17,914	13,644	991.8	83.67	84.10	3.37	15	60	
92	Himbiliyakada Watthagedara Irrigation Infrastructure Development Project	2021/07	2024/12		GoSL	7,155	484	70.8	36.30	5.73	0.07	15	-	
93	Welioya Integrated Development Project	2012/01	2018/12	2023/12	GoSL	3,957	2,542	2.5	97.00	96.00	3	3	60	
94	Rambaken Oya Integrated Development project	2012/01	2018/12	2023/12	GoSL	1,086	736	-	95.00	93.00	1	3	60	
Ministry of Justice, Prison Affairs and Constitutional Reforms														
95	Construction of Pallekelle Prison Complex	2007/01	2011/12	2022/11	GoSL	4,364	2,252	40.1	100.00	69.50	0.5	-10	130	
96	Rathnapura Court Complex	2018/08	2021/08	2023/06	GoSL	2,247	1,756		100.00	98.40	0.4	-3	22	
97	Magistrate Court Complex (Colombo)	2021/01	2023/01	2024/07	GoSL	3,740	1,117		80.00	38.00	17	10	18	
98	Social Cohesion and Reconciliation Project - Stage II (SCORE)	2022/01	2023/12		USAID	1,819	1,027		95.00	79.00	0	3	-	
99	USAID Sri Lanka Efficient and Effective Justice Project (EEJ)	2022/09	2026/09		USAID	5,475	-		39.00	35.10	10.1	36	-	
100	The Support to Justice Sector Project	2022/01	2025/12		EU	6,935	2	-	38.00	25.52	0	27	-	
101	Strengthening Transformation, Reconciliation and Inclusive Democratic Engagement -STRIDE (Supporting Effective Dispute Resolution - SEDR)	2022/06	2024/12		EU	2,252	-	-	54.00	41.00	0	15	-	

vii

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
102	Strengthen Capacity Building of Forensic Drug Analysis in the Criminal Justice System in Sri Lanka	2022/07	2024/12		Korea	1,100	-	-	25.00	11.66	0	15	-	Yellow
103	Comprehensive refurbishment Project of Sri Lanka Superior Courts Complex	2023/04	2025/10		China	11,040	17		15.00	15.00	9	25	-	Green
Ministry of Mass Media														
104	Digitalization of Terrestrial Television Broadcasting Project in Sri Lanka	2021/12	2028/12		JICA	32,000	22	-	26.20	7.60	0.3	63	-	Orange
Ministry of Plantation Industries														
105	Agriculture Sector Modernization Project (Component I-Value Chain Development)	2017/03	2021/12	2024/12	World Bank	8,795	8,486	1,592.2	84	82	0	15	36	Red
106	Smallholder Tea and Rubber Revitalization Project (STaRR)	2016/04	2022/06	2023/09	IFAD	9,401	6,973	-	100	96.5	1.5	0	15	Blue
Ministry of Ports, Shipping and Aviation														
107	Enhancing Deep Berth Capacity of Jaya Container Terminal (JCT)-V Project Civil Works Component	2020/11	2022/07	2023/07	SLPA	6,374	3,673	-	100.00	63.74	3.94	-2	12	Red
108	Port Access Elevated Highway Project (Workshop Building Complex for SLPA)	2021/09	2022/06	2023/10	ADB	2,090	1,146	167.0	99.50	99.00	5.74	1	16	Red
109	East Container Terminal (ECT) - Civil Works - Phase II	2022/01	2025/01	2025/06	SLPA	72,577	14,943		24.00	21.93	1.93	21	5	Yellow
110	Rehabilitation of Kankasanthurai Harbour	2020/10	2024/01		India	12,424	197	75.0	2.19	1.87	0	4	-	Red
111	Passenger Terminal Building & Associated Works - BIA Project	2020/12	2023/12		JICA	105,570	27,691	1,037.0	50.68	5.44	0	3	-	Orange
112	Detailed Design and Post Design Consultancy Services - BIA Project	2014/03	2024/12		JICA	5,545	3,741	1,262.0	47.34	44.08	0	15	-	Orange
113	Construction of the Import Cargo Terminal Building at BIA - Stage -I	2021/01	2023/01	2023/11	AASL	4,573	2,249	175.0	91.00	76.00	14.05	2	10	Red
114	Supply, Installation and Commissioning of Secondary Surveillance Radar at Pidurutalagala	2023/03	2024/03		AASL	1,710	320	110.0	30.00	25.00	10	6	-	Green
115	Widening of Internal Port roads	2011/01	2020/12	2023/03	SLPA	1,300	1,266	59.9	100.00	100.00	-	-	27	Blue

viii

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
116	ECT - Equipment	2021/12	2025/05		SLPA	56,656	39,469		58.87	57.59	10.77	20	-	Green
117	ECT - Terminal Management System	2021/11	2024/04		SLPA	4,600	1,644		51.11	47.00	9	7	-	Green
Ministry of Power and Energy														
118	Development & Upgrading of Aviation Refuelling Terminal & the Existing Fuel Hydrant System and Installation of a Fuel Hydrant System at new Apron-E at BIA	2018/01	2020/07	2024/03	CPC	7,971	6,127	146.1	92.30	83.50	3.3	6	44	Red
119	Green Power Development and Energy Efficiency Improvement Investment (Tranch 2) Package 1,2 ,3,8,9 and Electricity Supply Improvement Investment Project -P7	2017/05	2022/06	2023/12	ADB	28,454	22,591		97.06	87.05	2.46	3	18	Red
120	33 kV distribution Tower Lines and Gantries (GPDEEIP T2 - P4&P5)	2017/01	2020/12	2023/11	ADB	5,330	4,279	-	95.00	90.00	7	2	35	Yellow
121	Habarana - Veyangoda 220 kV Transmission Line Project	2017/05	2020/02	2023/11	JICA	15,774	15,461	578.0	99.78	99.67	0.34	2	45	Light Orange
122	National Transmission & Distribution Network Development Project	2017/05	2022/09		JICA	37,284	42,096	1,016.7	100.00	60.53	0.84	-12	-	ix
123	Electricity Supply Reliability Improvement Project (Package 4 & 5)	2016/12	2021/07	2024/03	ADB	8,865	5,409		72.48	63.48	3.68	6	32	Yellow
124	Construction of Moragolla Hydro Power Plant	2014/07	2019/12	2023/11	ADB	18,809	13,284		76.10	57.20	3.2	2	47	Red
Ministry of Public Administration, Home Affairs, Provincial Councils and Local Government														
125	Greater Colombo Water & Waste Water Management Project	2010/06	2015/06	2023/06	ADB	14,331	15,864	-	100.00	96.00	0	-3	96	Red
126	Greater Colombo Water & Waste Water Management Improvement investment programme - Tranche 2	2014/09	2019/06	2022/10	ADB	1,227	1,489	-	100.00	57.27	-	-11	40	Black
127	Greater Colombo Water & Waste Water Management Improvement investment programme - Tranche 3	2016/11	2020/12	2022/10	ADB	18,099	6,484	-	100.00	22.25	-	-	22	Blue
128	Local Government Enhancement Sector Project - Pura Neguma (Additional Financing)	2017/04	2020/06	2023/09	ADB	12,300	12,161	-	100.00	100.00	-	-	39	Blue
129	Primary Healthcare System Strengthening Project	2018/09	2023/12		World Bank	21,188	18,347	-	90.00	85.00	7	3	-	Yellow

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
130	General Education Modernization Programme	2018/04	2024/06		World Bank	9,303	7,046	-	83.00	80.00	0	9	-	Yellow
131	Rural Infrastructure Development Project in Emerging Region	2017/07	2023/12		JICA	20,622	6,039	820.8	95.00	50.80	2.3	3	-	Orange
132	Transport Connectivity and Asset Management (Provincial Road Development Project)	2019/05	2023/03	2023/09	World Bank	11,863	13,676	-	100.00	97.00	11.6	0	6	Blue
133	Local Development Support Project	2019/06	2022/12	2024/09	World Bank	11,491	6,907	-	65.00	59.00	1	12	21	Yellow
134	Construction of 160 bridges - Phase 5	2021/07	2024/07		Netherland	14,112	3,402	191.2	45.50	28.00	13	10	-	Red
135	E-grama niladhari project	2018/01	2019/12	2023/12	GoSL	1,689	293	-	40.00	23.20	5.92	3	48	Red
136	New Administrative complex at Gampaha	2017/02	2021/11	2023/12	GoSL	3,054	3,698	-	100.00	99.00	0	3	25	Red
137	Construction new secretariat building at Pollonnaruwa	2016/09	2019/11	2023/01	GoSL	2,070	1,870	-	100.00	93.00	2	-8	44	Red
Ministry of Public Security														
138	Development of Police Academy	2015/01	2020/12	2023/12	GoSL	1,110	486		92.00	77.05	0	3	36	Red
139	Electronic National Identity Card Project (e-NIC)	2012 /01	2015/10	2023/12	GoSL	8,830	2,995	-	91.07	83.97	1.82	3	88	Red
Ministry of Sports and Youth Affairs														
140	Diyagama Mahinda Rajapakse National Sports Academy	2017/10	2021/02		GoSL	10,955	698	20.0	100.00	20.98	0	-31	-	Red
141	Development of Sports Infrastructure Facilities- Construction of Provincial and District Sports Complexes	2011/01	2023/12		GoSL	9,080	6,670	69.9	98.76	93.04	0.01	3	-	Yellow
Ministry of Technology														
142	Sri Lanka-Unique Digital Identity Framework	2021/11	2023/12		GoSL	6,810	53	40.5	70.00	25.00	5	3	-	Red
143	Lanka Government Cloud 2.0, Phase-2	2017/03	2019/12	2023/12	GoSL	2,450	552	163.8	95.70	88.00	5.7	3	48	Yellow
144	Digital Economy through Technology Diffusion	2021/12	2024/12		GoSL	1,002	0.2	-	37.00	20.00	2	15	-	Yellow
145	Capacity Building for Digitally Inclusive Sri Lanka	2021/12	2024/12		GoSL	1,055	4	0.1	45.00	40.00	3.5	15	-	Yellow

x

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
Ministry of Transport and Highways														
146	Central Expressway Project Section - 1	2020/09	2024/09		China	176,785	59,363	187.5	94.99	44.14	0.28	12	-	Orange
147	Central Expressway Project Section - 3	2016/01	2024/06		GoSL	129,898	17,483	523.7	93.00	13.35	1.72	9	-	Grey
148	Port Access Elevated Highway	2019/01	2025/06		ADB	55,818	35,049	0.8	75.50	67.30	6	21	-	Red
149	Road Network Development Project (SFD)	2013/06	2019/10	2021/12	Saudi Fund	9,055	8,585	71.4	100.00	100.00	-	-	26	Blue
150	Rehabilitation of Peradeniya - Badulla Road from Badulla to Bibilla - (OFID) - Phase II	2022/12	2025/12		OPEC	7,590	790	3.9	50.00	35.26	27.26	27	-	Yellow
151	Colombo District Road Development Project (OFID 2)	2013/12	2019/12	2021/10	OPEC	23,110	16,629	1,672.3	100.00	99.36	0.69	-23	22	Red
152	Western Province National Highways Project (OFID - 03)	2017/10	2019/09	2021/11	OPEC	6,047	4,899	278.2	100.00	100.00	0.4	-	26	Blue
153	Road Network Development Project (OFID-01)	2013/06	2018/06	2021/03	OPEC	7,035	5,606	6.9	100.00	93.40	1.63	-30	33	Red
154	Integrated Road Investment Program (i Road)- I	2014/09	2024/03		ADB	120,000	97,207	2,279.7	94.93	88.47	0.25	6	-	Red
155	Second Integrated Road Investment Program (i Road)- II	2018/09	2027/03		ADB	135,000	105,726	3,715.6	83.99	67.43	0.44	42	-	Red
156	Widening and Improvements of Roads and Bridges in Central and Uva Provinces	2018/11	2023/03		China	20,500	16,423	3,570.0	100.00	100.00	-	-	28	Blue
157	Transport Connectivity & Asset Management	2018/03	2023/03	2023/09	World Bank	1,545	1,642	87.1	100.00	100.00	10.98	-	6	Blue
158	Rehabilitation of the A017 Corridor project (Rakwana - Suriyakanda)	2021/04	2023/04		OPEC	7,600	1,031	-	100.00	27.97	16.69	-5	-	Red
159	Reconstruction of 25 Bridges Project	2015/09	2022/02	2023/05	Kuwait Fund	5,960	4,412	281.1	100.00	87.30	0	-4	14	Orange
160	Construction of Kohuwala & Gatambe Flyovers	2021/08	2024/01		Hungary	10,400	4,087	86.7	94.64	61.40	0	4	-	Orange
161	Slave Island-Uttarananda Mawatha, Justice Akbar Mawatha 02 Flyovers & Baladaksha Mawatha-Chiththampalam A Gardner Mawatha Flyover	2021/06	2022/06		GoSL	9,133	6,093	273.1	100.00	76.52	4.39	-15	-	Red
162	Inclusive Connectivity and Development Project	2021/11	2026/10		World Bank	35,247	7,422	470.3	53.09	44.61	9.94	37	-	Green

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
163	Kandy Multimodal Transport Terminal Development Project	2021/04	2025/05		World Bank	13,762	120	63.5	11.54	8.20	0.2	20	-	
164	Colombo Suburban Railway Development Project-Transport Project Preparatory Facility (GOSL only)	2017/01	2023/12	2024/12	GoSL	9,600	3,447	311.0	70.00	56.66	1.14	15	12	
165	Colombo Suburban Railway Development Project-Railway Efficiency Improvement Project	2019/06	2024/12		ADB	47,216	10,291	90.0	51.73	51.16	3.96	15	-	
166	Railway Development Project (Improvement of Maho to Omanthe Railway Line)	2019/11	2023/11	2024/01	India	16,794	11,407	9.9	77.57	75.83	1.39	4	2	
167	Repairs of 300 passenger Coaches (Phase-I & Phase-II)	2017/05	2023/12		GoSL	3,732	3,348	-	92.17	90.95	6.37	3	-	
168	Greater Colombo Urban Transport Development Project (3K Project) (GOSL only)	2009/09	2015/05	2023/12	GoSL	3,174	3,068	10.0	97.99	97.15	0.1	3	103	
169	Procurement of 500 Buses for Sri Lanka Transport Board	2019/01	2023/06		India	6,098	2,098	2,457.2	100.00	100.00	-	-	30	

xii

Ministry of Urban Development & Housing														
170	Development of Strategic Cities (Anuradhapura) - AIUDP	2016/12	2021/12	2023/09	AFD	10,125	2,243	177.0	100.00	30.42	2.01	0	21	
171	Urban Regeneration Programme	2012/04	2019/12	2023/07	GoSL	58,169	60,945	1,579.0	99.23	98.78	0.01	-2	43	
172	Anuradhapura Township Development Project - Lolugaswewa	2016/01	2019/12	2020/12	GoSL	1,450	14	-	100.00	15.00	0	-33	12	
173	Support to Colombo Urban Regeneration Project	2019/07	2025/06		AIIB	52,572	16,744	150.7	86.90	41.48	1.83	21	-	
174	Construction of 2,000 Housing units under the Chinese Aid Programme for the Low income people	2022/01	2025/06		China	18,213	-	-	28.00	7.00	0	21	-	
175	Metro Colombo Solid Waste Management Project	2017/01	2020/12	2023/12	GoSL	33,238	23,643	251.5	97.02	91.00	0.9	3	36	
176	Reconstruction of Jaffna Town Hall	2019/07	2023/05		GoSL	2,350	1,379	-	100.00	76.00	0	-4	-	
177	Oliyamulla Storm Water Drainage and Environment Improvement Project	2017/01	2021/12	2025/12	GoSL	3,000	2,068	8.4	71.80	71.80	1	28	48	

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
178	Kolonnawa Storm Water Drainage and Environment Improvement Project	2018/07	2022/12	2023/12	GoSL	8,300	604	15.3	60.00	9.20	1.22	3	12	
179	Sustainable Urban Development Project/ Urban Project Preparatoty	2019/01	2022/03	2024/03	ADB	1,146	511	-	97.00	78.00	6.15	6	24	
180	Housing Programme for Conflict Affected Families in Northern and Eastren Provinces	2021/12	2025/12		GoSL	29,702	5,149	2.9	34.00	22.00	4	27	-	
Ministry of Water Supply and Estate Infrastructure Development														
181	Ambatale Water Supply Systems Improvement & Energy Saving Project	2016/06	2019/06	2024/06	AFD	13,000	11,599	280.0	86.30	77.50	2.7	9	60	
182	Jaffna Kilinochchi Water Supply & Sanitation Project	2011/02	2017/08	2024/06	ADB	35,881	25,004	1,514.0	89.80	80.77	3.23	9	82	
183	Gampaha, Attanagalla & Minuwangoda Intergrated Water supply Scheme	2017/02	2020/02	2023/12	China	33,060	40,733		98.36	90.75	1.83	3	46	
184	Anamaduwa Integrated Water Supply Project	2017/02	2020/05	2022/09	Spain	8,625	6,302	-	100.00	75.00	-	-12	28	
185	Polgahawela, Pothuhera & Alawwa IWSP	2017/07	2020/06	2023/10	India	20,208	18,142	1,042.5	100.00	94.10	0	1	40	
186	Aluthgama Mathugama Agalawatta Integrated Water Supply Project	2017/05	2020/05	2022/12	India	32,278	31,491	265.7	99.00	95.25	0.19	-9	32	xiii
187	Thambuttegama Water Supply Project	2018/07	2023/11		China	16,166	21,696	7,623.2	99.70	86.10	-	2	29	
188	Matara Stage iv Water Supply Project	2017/10	2023/03		Local Bank	18,208	11,045	2,218.1	100.00	93.10	-	-6	29	
189	Kandy City Wastewater Management Project	2010/07	2018/12	2024/12	JICA	22,588	20,094	99.1	97.08	93.56	0.12	15	78	
190	Sanitation and Hygiene Initiative for Towns (SHIFT) Project	2016/06	2022/06	2023/12	AFD	17,665	1,493	11.6	52.08	11.60	0	3	18	
191	Phase 2-Stage 1 of Ratmalana/Moratuwa Wastewater Disposal Project	2016/07	2025/12		AFD	16,073	1,643	13.0	23.50	13.50	0.5	27	-	
192	Water Supply and Sanitation Improvement Project	2015/12	2020/12	2023/12	World Bank	35,450	35,046	200.0	99.00	97.20	2.2	3	36	
193	Kandy North Pathadumbara Integrated WSP	2019/08	2022/08	2023/09	China	51,324	29,845	12,308.5	100.00	88.20	0.2	0	13	
194	China Sri Lanka Research Grant Project (CSLGRP)	2016/11	2022/12		China	2,830	995		100.00	100.00	-	-	24	
195	Replacing of Transmission & Distribution Mains from Orugodawatta to Kaduwela	2018/09	2020/09	2023/03	Austria	10,793	9,228		100.00	99.10	0	-6	30	

	Project Name	Commencement Date	Original Completion Date	Extended Completion Date	Main Source of Financing	Total Estimated Cost (Rs. Mn.)	Cumulative Expenditure (Rs. Mn)	Bills in Hand (Rs. Mn)	Cumulative Physical Target (%)	Cumulative Physical Progress (%)	Progress During the Quarter (%)	Remaining Period (Months)	Time Extention (Months)	Status
196	Hemmathagama WSP	2018/12	2022/03	2023/07	Netherland	17,422	22,133		100.00	100.00	-	-	16	Blue
197	Anuradhapura North Water Supply Project Phase II	2018/05	2024/06		JICA	31,598	401	6.9	27.00	13.30	-	9	-	Orange
198	Kalu Ganga water supply Expantion Project 1	2018/05	2024/12		JICA	55,338	851	354.6	14.90	7.93	-	15	-	Orange
199	Rewanwella Water Supply Project	2019/12	2022/03	2023/10	Korea	6,291	1,983	440.1	98.00	56.90	2.9	1	19	Orange
200	Laggala New Town Water Supply Project	2016/07	2018/07	2023/09	Local Bank	4,496	3,347		100.00	79.00	1.58	0	62	Orange
201	Wilgamuwa Wsp	2016/08	2022/10		Local Bank	3,580	1,719	56.9	100.00	71.90	-	-11	51	Orange
202	Greater Rathnapura Water Supply Project-Distribution	2018/12	2020/06	2022/06	Local Bank	1,530	600		100.00	60.00	0	-15	24	Orange
203	Indian Grant Assisted Housing Programme - Provision of infrastructure facilities for 4000 Housing units	2016/06	2020/12	2022/01	India	5,251	4,918		100.00	96.00	0	-20	25	Red
Ministry of Wildlife and Forest Conservation														
204	Eco-system Conservation and Management Project (ESCAPM)	2017/01	2023/05		World Bank	6,475	6,950	9.5	100	98	-	-	23	Blue
Ministry of Women, Child Affairs and Social Empowerment														
205	Early Childhood Development Project	2016/01	2023/06		World Bank	7,500	8,445		100.00	99.00	-	-	24	Blue
206	Construction of a Building Complex Seeduwa (National Institute of Social Development)	2017/01	2020/04	2023/12	GoSL	1,000	853		100.00	98.14	0.13	3	44	Red
National Audit Office of Sri Lanka														
207	Public Financial Management Strengthening Project-Upgrading of Audit Management System	2023/07	2026/11		EU	1,050	0		3	0	0	38	-	Green